UNCLASSIFIED

AD NUMBER AD530744 **CLASSIFICATION CHANGES** TO: unclassified confidential FROM: LIMITATION CHANGES TO: Approved for public release, distribution unlimited FROM: Distribution authorized to U.S. Gov't. agencies only; Test and Evaluation; 25 JUL 1974. Other requests shall be referred to Chief, Office of Naval Research, Attn: Code 102-OS, Arlington, VA 22217.

AUTHORITY

ONR ltr, 31 Jan 2006; ONR ltr, 31 Jan 2006

AD- 530744

SECURITY REMARKING REQUIREMENTS

DOD 5200.1-R. DEC 78

REVIEW ON 21 NOV 93





Classified by ONR Code 102-OS Subject to general declassification Schedule of Executive Order 11652 Automatically downgraded at two year intervals. Declassified on 31 December 1979.

D530744

SQUARE DEAL

R/V SEISMIC EXPLORER

FIELD OPERATIONS REPORT (U)

21 November 1973

Prepared by SEISMIC ENGINEERING COMPANY P. O. Box 22328 Houston, Texas 77027

Principal Investigator: Dr. R. R. Gardner, NUC Program Manager: W. H. Luehrmann, SECo

Period Covered by Report: August - September 1973

This research was sponsored by Code 102-OSC Long Range Acoustic Propagation Project. Office of Naval Research, Contract #N00123-74-C-0523 and technical supervision was provided by NAVAL UNDERSEAS CENTER

San Diego. California

y to Criminal

Distribution limited to U.S. Government agencies only; (Test and Evaluation); (28 Jul 1974). Other requests for this document must be referred to (Office of Naval Risearch, Code 102-03).

4 (யத் ஜிரி சி Sure Liver of






TABLE OF CONTENTS

<u>Title</u>	Page
SUMMARY	4
INTRODUCTION	5
VESSEL	8
SEISMIC ARRAY	9
RECORDING INSTRUMENTS	10
FIELD DATA	17

Best Available Copy



FIGURES

FIC

- 1. Area of project SQUARE DEAL
- Track plot M/V SEISMIC EXPLORER
- 3. M/V SEISMIC EXPLORER
- 4. Four pictures of equipment
- 5. Block diagram of streamer tow mode
- 6. Block diagram of streamer parachute mode
- 7. Frequency response typical section of SECo array
- 8. Block diagram of data acquisition equipment
- 9. Format DFS III
- 10. Amplitude response DFS III, 18 dB/octave, 62 HZ
- 11. Phase response DFS III, 18 dB/octave, 62 HZ
- 12 Nine track DFS III signal flow
- 13. Single channel signal flow, DFS III
- 14. Schematic of analog playback section
- 15. SECo beam former
- 16. Sitto beam former
- 17. SECo beam former
- 18. Block diagram of navigation equipment
- 19. Track plot of array calibration Site 2BC
- 20. Monitor record from recording No. 3 Site 2BC
- 21. Track plot Site 2B

Pistribution limited to U.S. Government agencies only; (Test and Evalaution); (25 Jul 1974). Other requests for this document must be referred to (Office of Naval Ecsearch, Code 102-05).



FIGURES Continued

FIG

- 22. Monitor record from recording No. 6 Site 2B
- 23. Monitor record from recording No. 5 Site 2B
- 24. Track plot Site 2D
- 25. Monitor record from recording No. 16 Site 2D
- 26. Track plot Site 2A
- 27. Track plot Site 2F
- 28. Diagram of detection experiment
- 29. Track plot Site 3QD
- 30. Monitor record from recording No. 41 Site 3QD
- 31. Monitor record from recording No. 44 Site 3QD
- 32. Monitor record from recording No. 44 Site 3QD
- 33. Monitor record from recording No. 55 Site 3QD
- 34. Monitor record from recording No. 57 Site 3QD
- 35. Monitor record from recording No. 59 Site 3QD



TABLES

Table	I	Site coordinates
Table	II	Vessel positions from satellite position fixes
Table	III	SECo beam former characteristics
Table	IV	SECo beam former - beam angles, delays, and shading values
Table	V	Vessel positions during array calibration
Table	VI	Bearing variations during polygon operations
Table	VII	Daily operations log
Table	VIII	Radar and visual contact log
Table	IX	Reel listing with operational parameters
Table	x	Array groups used and tape channel assignment



SQUARE DEAL

PRELIMINARY REPORT (U)

SUMMARY:

- (u) This report covers a portion of the data acquisition phase of a part of the 1973 SQUARE DEAL program of the Long Range Acoustic Propagation Project (LRAPP).
- (c) Field operations were programmed for seven sites located in or near the narrow deep basin between Rockall Bank and Porcupine Bank in the eastern portion of the North Atlantic Ocean. These locations were occupied during the period 27 August to 5 September, at scheduled times, with the hydrophone array operated under "tow" and "stationary" (parachute modes). Record monitors indicate the data quality is excellent, and all required tasks were accomplished within the desired time frame and budget allocation, except as noted in this report.
- (c) The objective of these events of SQUARE DEAL is to provide information concerning the azimuthal dependence of low-frequency ambient noise near the deep axis and along the shallow walls of the basin and to experimentally observe the signal-to-noise ratio and detectability of calibrated single-frequency tones originating from deep and shallow locations in the area.
- (c) Selected, representative samples of the field digital noise records and the single frequency tone records will be prepared for computer processing and analysis. This will be specifically addressed in the subsequent studies.



INTRODUCTION:

- (c) This report covers the data acquisition phase of specific events of the 1973 SQUARE DEAL program of the Long Range Acoustic Propagation Project (LRAPP). Field work was conducted in an area east of Rockall Bank as shown in Figure No. I. Stations were occupied during the period 27 August to 5 September 1973. SQUARE DEAL Exercise is further described in SQUARE DEAL Exercise Plan, MC Plan 012, May 1973.
- (c) The objective of this portion of the project is to provide information concerning the azimuthal dependence of low-frequency ambient noise near the deep axis and along the shallow walls of the basin and to experimentally observe the signal-to-noise ratio and detectability of calibrated single-frequency tones originating from deep and shallow locations in the area. These data are to be acquired using a multi-element, geophysical prospecting type hydrophone streamer array operated under low speed tow and stationary (parachute) conditions.
- (u) The geophysical array employed in this project consisted of 96 elements each containing 8 hydrophones spaced over a length of 12.5 meters. Between each active element was an inactive section of 12.5 meters resulting in a 25 meter spacing between active elements.
- (u) SQUARE DEAL is sponsored by the Long Range Acoustic Propagation Project (LRAPP) and the Undersea Surveillance Project (PME-124) for the U.S.A. and by the Director of Naval Operational Requirements (DNON) for the U.K. Technical Responsibility is provided by LRAPP (Code 102-OSC, ONR) and the Admiralty Research Laboratory, Teddington, England. Technical Director for the U.S.A. is Dr. G. Raisbeck, Arthur D. Little, Inc., Cambridge, Massachusetts. Project technical supervision for this portion of the project was by the Undersea Surveillance and Ocean Sciences Department, Naval Underseas Center (NUC). Principal Investigator is Dr. R. R. Gardner (NUC) and the Senior Scientist on Board the M/V SEISMIC EXPLORER was Mr. H. S. Aurand.
- (u) Subsequent reports will cover data reduction, analysis and interpretation of noise records.
- (u) Seismic Engineering Company (SECo) was contracted to furnish a 96 section, 2400 meter long geophysical type hydrophone array. Facilities were provided for selecting any 48 of the total 96 elements of the array for recording. SECo also provided the array tow vessel, M/V SEISMIC EXPLORER, a 48 trace digital seismic recording system and certain other items necessary to conduct the field operations. SECo will also furnish technical support and computing facilities for processing and analysis of experimental data, plus field and final reports. R. W. Miller and F. D. Barnett supervised field operations.



- (u) Field operations began on August 3, 1973, with mobilization of the M/V SEISMIC EXPLORER in Den Helder, Netherlands. Actual field data acquisition began on August 27, 1973, with the final data obtained on September 4, 1973. Vessel demobilization was completed in mid September in Den Helder.
- (u) A Track Plot of the M/V SEISMIC EXPLORER as shown in Figure No. 2, Table II, presents a listing of all satellite position fixes obtained during the course of the exercise.
- (c) Hydrophone array data acquisition was scheduled for seven sites in the Rockall Bank area of the eastern North Atlantic. Table I below, lists the geographical coordinates of each site and the operation scheduled. These sites are also shown in Figure No. 1.

TABLE I

(c)	Site	Coordinates	Operation
	2BC	54° 30' N, 13° 00' W	Array Calibration
	2B	54° 09' N, 13° 04' W	Collapsed Polygon
	2 D	55° 12.8' N, 13° 33.1' W	Collapsed Polygon
	2A	56°12.75' N, 14° 02' W	Collapsed Polygon
	2F	57° 25' N, 11° 07' W	12-Sided Polygon
	3QB	56° 39' N, 11° 07' W	Parachute Mode
	ЗQБ	54° 22' N, 15° 01' W	Parachute Mode

(c) The array calibration at site 2BC was made in conjunction with the USNS KINGSPORT, the signal source vessel, and the RMAS BULLFINCH, also towing an array. Vessel courses, starting times, etc. were decided by the SSOB on board each ship at the beginning of the procedure. At sites 2B, 2D, 2A and 2F precharted courses were run as close as wind and sea conditions permitted. The array was towed at a depth of 450 - 500 feet at a vessel speed of 3.5 - 4.0 knots. Site 3QB was not occupied due to extremely high winds and heavy seas. At site 3QD the array was deployed in the parachute mode at a depth of 500 feet. The vessel was powered down and operated as a "quiet ship". Array 2ata in all cases were recorded digitally on a Texas Instruments DFS III, 48 trace, field seismic recorder.



- (u) Navigation control was provided by Magnavox Satellite Navigation System on board the M/V SEISMIC EXPLORER. Location accuracy is approximately + 600 feet at the satellite position fix locations. Positions between "fixes" were available through the dead reckoning portion of the system computer. These positions are only approximate and are dependent on the vessel speed and heading entered manually via the teleprinter.
- (u) A total of 59 digital magnetic tape records were taken, each recording containing twelve minutes of data from the 48 array elements selected at the site. Additionally, various information including observers instrument operating reports, array orientation and configuration, ship sightings, and daily operational logs were kept.
- (u) All stations were occupied within the alloted time frames except as noted. Field monitor records obtained during recording periods indicate high data quality for both tow and parachute modes. The project was completed on schedule and within budget.
- (u) All data has been transmitted to SECo, Houston, Texas for reconstruction of vessel and array location, reduction of field logs and later computer analysis and interpretation.
- (u) The sections to follow detail the equipment used and include a listing of all records.



VESSEL

- (u) The recording and streamer array tow vessel was the M/V SEISMIC EXPLORER, owned and operated by SECo. Figures 3 and 4 show the overall vessel configuration as well as views of the array, depth controllers, and handling equipment.
- (u) The SEISMIC EXPLORER was contracted from Stewart & Stevenson Services, Inc., Houston, Texas, and built at Mangone Shipyard, also in Houston. Construction was completed in September, 1967. The vessel was inspected by the U. S. Coast Guard and registered at the Port of Houston.
- (u) The following details describe the vessel:

OFFICIAL NUMBER

511366

SIZE

165 ft. O.A. x 36 ft. beam x 15 ft. deep

GROSS TONNAGE

291.25

NET PONNAGE

198

NORMAL DRAFT

9 to 11 feet

CRUISING RANGE

10,000 miles

ACCOMMODATIONS

Five 4-man and three 2-man staterooms = 26 men

MAIN ENGINES

Two V-12 GM 567C

_

CONTINUOUS BHP, EACH

1120 @ 720 RPM 3 to 15 knots

SPEED RANGE CENERATORS

Two GM 871, 100 KW ea.

AUTO PILOT

Sperry Gryo "lot

GYRO COMPASS

Sperry Mark 14 Model 1

RADAR

Decca RM 329 with 9 ft. antenna

RADIO

23 Channel Northern N539L

RADIO CALL SIGN

WR-8350

FATHOMETERS

Two limrad 512 - 15 WL



SEISMIC ARRAY

- The seismic streamer configuration used in this test is one from a series of marine streamers engineered and fabricated by Seismic Engineering Company for petroleum exploration. It contains Seismic's patented Multidyne TM acceleration cancelling hydrophone elements which contribute to a superior signal to noise ratio in the seismic pass band. Over 100,000 Multidyne TM hydrophone elements are now in streamers being used for oil exploration. Special deep water Multidyne elements have recently been built for streamers on several classified Navy projects. An article describing the Multidyne TM hydrophone, explaining the operating principles and showing results of several independent company field evaluations was published in the November, 1972 Geophysical issue of THE OIL & GAS JOURNAL.
- (u) The 96 channel streamer used for SQUARE DEAL consisted of 1,000 feet of "faired" lead-in cable, two 200 foot elastic "decoupler" or vibration isolator sections to reduce towing noise, twenty-four 100 meter active sections and one 200 foot elastic section on the outboard end of the array. Each of the twenty-four 100 meter active sections contains four individual active elements with eight hydrophones equally spaced over a length of 12.5 meters. Between each 12.5 meter active element is 12.5 meters of inactive cable resulting in a spacing of 25 meters between elements. Six strategically located depth transducers provided a monitor of cable depth, and the array depth was held at approximately 450 500 feet for both tow and parachute mode data gathering. A strain gauge load-cell monitored the streamer tension from both the instrument room and wheel house. Tow and parachute mode configurations are illustrated in Figures 5 and 6.
- (u) The frequency response and sensitivity of a typical section are shown in Figure 7.
- (u) For SQUARE DEAL the desired array operating depth in both tow and parachute mode was 400 500 feet. This depth is well beyond the normal operating range encountered in ordinary geophysical exploration. In order to meet this depth requirement both the Multidyne hydrophones and the depth transducers were modified for the streamer used on this project.
- (u) Details on the multi-element configuration used in the field include:
 - a.) 96 active groups or elements
 - b.) 25 meter group ce ter to center spacing
 - c.) Eight (8) hydrophones in each active group, linear spacing
 - d.) 2387.5 meter active length, end to end
 - e.) Six depth transducers located at the forward end of group No. 96 (inboard end of streamer), 80, 60, 40, 20, and 4 (outboard end)



(u) During the tow mode of operation nine array depth controllers were used. These units were located as follows beginning at the inboard end of the streamer and proceeding to the outboard end:

Aft end of second elastic section Inactive cable section aft of group No. 85, 77, 65, 53, 41, 29, and 13 Forward end of tail elastic section

(u) A specially fabricated screamer input junction panel was installed in the instrument room in order that any 48 of the total 96 active elements could be recorded on the DFS III digital recording system.

RECORDING INSTRUMENTS

- (u) 1. Digital Recorder
- (u) All streamer data were recorded with a Texas Instruments Model DFS III digital recording system with binary-gain ranging (BGA) amplifiers. The system instrumentation block is illustrated in Figure 8. These instruments are custom installed in shock-mounted computer cabinets in the instrument room along with the camera controller, menitors and other peripheral equipment.
- (u) The following features describe main functions of the system:
 - 1. 48 recording channels
 - 2. Dual ten-inch reel tape decks
 - 3. Read-after-write which allows data to be monitored in real time
 - 4. A 9-track, 1/2 inch tape recorded in SEG-EPR Format "A". See attached 2 byte format, Figure 9
 - 5. Custom equipment controller which controls both monitor camera and start up of DFS III if desired. Manual mode was used almost entirely for 12 minute recording duration.
- (u) The following data monitors are also included:
 - 1. 32-trace SIE Model ER-6 electrostatic camera which provides wiggle-trace records at selected intervals, (of the 46 seismic traces that were recorded on tape odd traces were photographed alternately with even traces)
 - 2. Six cable depth readouts
- (u) The seismic amplifier passband was 8-62 NZ, with a slope of 18 dB/octave on the low frequency cutoff and 72 dB/octave on the high frequency cutoff. Instrument amplitude and phase response plots are shown in Figures 10 and 11. The response is from amplifier input terminals to recording tape. The curves were obtained by applying a single input pulse, and calculating the curves on a computer using the output data read from the tape recording. The gain ranging amplifiers were operated in "fixed gain" mode only, with total gain of 90 to 108 dB.



- (u) Figure 12 is a block diagram showing signal flow for the nine track DFS III digital recording system. This system is perhaps similar to other digital recorders, with the exception of the binary gain ranging amplifier which was pioneered by the geophysical industry.
- (u) Figure 13 is a simplified block diagram showing signal flow for a single channel. Seismic data enters from the seis lines on connector J101 at the left. The input waveform is assumed to be a sine wave as shown in the upper left of the figure.
- (u) The connection from J101 goes to CHANNEL switch S102 and on to switch S101. In the OPERATE position the signals from the seis line connect straight through to the record/reproduce relay.
- (u) The first circuit on the filter card is the preamplifier. This is a low noise amplifier to provide gain prior to the filter circuits. The preamplifier output goes to the low-cut filter. The low-cut filter may be set to cut off at 8, 12, 18 or 27 HZ. The filter may be out, or have a slope of 18 decibels per octave or 36 decibels per octave. For SQUARE DEAL, the low-cut filter was always set to 8 HZ and a slope of 18 dB/octave.
- (u) The low-cut filter output goes to the notch filter connector. If notch filters are not installed in the system, a notch filter bypass card is installed which completes the circuit. The SECo system does not have notch filters. The notch filter output goes to the high-cut filter. The high-cut filter offers cutoffs of 31, 62, 124, or 248 HZ. The slope is 72 decibels per octave. The steep slope permits this filter to function as the anti-aliasing filter. SQUARE DEAL data was obtained at a 4 milliscond sampling rate, with corresponding high-cut filter setting of 62 HZ.
- The high-cut filter output goes to the chopper card. There is one chopper per per amplifier channel. This chopper is a full wave chopper running at 1000 HZ. The signal out of the chopper is a suppressed carrier, double sideband, modulated waveform as shown at the upper right of Figure 13. The signal from the chopper goes to the binary gain amplifier. This amplifier provides the bulk of gain and also the variable portion of the gain. The gain is in 2-to-1 steps; hence the name binary gain amplifier.
- (u) The binary gain amplifier output is the amplifier module output. This goes to the analog to digital Converter/Multiplexer Module.
- (u) Since the output is a modulated waveform, it cannot directly drive a galvanometer.



- (u) For this reason a small part of the Converter/Multiplexer Module appears on the lower half of Figure 13. The dash line from output connector J103 is shown going to the Converter/Multiplexer Module output amplifier.
- (u) This is just a unity gain buffer amplifier to provide a low impedance to the multiplexer switch. The multiplexer switch connects to the ADA comparator card.
- (u) The chopper drive is synchronized with the multiplexer switch. When the chopper closes in the noninverting mode, 468-3/4 micro-seconds later the multiplexer switch closes. The sample is taken on the last 31-1/4 micro-seconds of the chopper waveform. This permits almost 500 microseconds of time for the amplifier to settle after the chopper has switched. The sample taken by the multiplexer switch and fed to the ADA comparator is exactly the same as a sample obtained if the chopper is not used; therefore, the multiplexer switch performs a demodulating function for the analog-to-digital converter.
- (u) The multiplexer switch output goes to a digital-to-analog drive amplifier. This goes to a demultiplexer switch which connects to a hold amplifier. The hold amplifier stores the sample on a capacitor. The amplifier input impedance is sufficiently high for the capacitor to hold this sample until the next time the switch closes. The hold amplifier output goes to the playback filter. The function of the playback filter is to remove the ripple at the sampling frequency. The playback filter output is a reconstructed analog signal. This is the circuit used in recording and in making a direct playback for driving the galvanometer.
- (u) In order to provide an analog signal of an acceptable level for the NUC furnished equipment, a multi-output junction panel was built and installed in the instrument room. The signal for each of the 48 channels of the DFS III was taken from the analog playback portion of the converter-multiplexer module. A schematic of the analog playback section indicating the point at which these signals were obtained is shown in Figure 14.
- (u) Examples of monitor records are described and illustrated in the section on field data.

(u) 2. Analog Recorder

Analog recording equipment for this exercise was supplied by NUC. These recorders and other NUC furnished equipment are shown in the Data Acquisition Equipment Block Diagram, Figure 8.

(u) 3. SECo Beam Former

The Seismic Engineering Company Ream Former design uses straightforward analog circuitry in a sophisticated manner to combine signals from 32



- hydrophone groups to make them into a highly directional beam. In the present model, up to 19 separate directional beams can be monitored simultaneously, extending from straight ahead, through broadside, to straight behind. Preset shading of input signal levels minimizes spurious response from unwanted sidelobes, and unique circuitry allows linear response from low frequencies on up to 30 Hz. Special beam angles, frequency response, and numbers of input signals and beams could be provided on special order, but extended capabilities would require a larger cabinet and additional electrical power. General beam former characteristics are shown in Table III. Characteristics of the beams formed by the present model are listed in Table IV. The beam former as used in SQUARE DEAL is shown in Figures 15 through 17.
- (u) The entire beam former is contained in a single cabinet which contains two drawers. The lower drawer contains isolation transformers and power supplies. The upper drawer contains the beam forming circuitry on printed-circuit cards. Although their gain and phase-shift adjustments vary, there are only three basic circuit-card types used in the beam former, and they use many similar components so that spares provisioning for this reliable machine is quite simple.
- Signal from each hydrophone group is routed through a buffer amplifier before application to beam forming circuits. Each input amplifier circuit card contains four amplifiers and their shading adjustments, so only eight input cards are required. Each input amplifier card drives a row of beam forming cards. Beams looking aft of broadside are formed on one side of the drawer. Beams looking forward of broadside are formed on the other side of the drawer. Cards at the center form beams near broadside; larger angles from broadside are formed by cards further from the center. Beam forming card outputs are routed through an output amplifier which includes a dc offset adjustment. All circuit cards carry a regulator circuit which stabilizes its power supply voltages.
- (u) The beam forming circuit cards each carry eight modules which provide a preset time delay. That time delay is independent of signal frequency throughout the specified passband. Input signals are delayed and combinded progressively so that, as a sound wave passes the array the outputs it causes are added in the proper phase to reinforce each other. Fine adjustment of the delay in each module is provided for refining the beam pattern. Output from the fourth beam forming card is the sequential delayed sum of each shaded hydrophone signals.



TABLE III

BEAM FORMER CHARACTERISTICS

Characteristic	Value
Type	Analog, active delay
Input	Presently 32 with amplitude shading Expandable to 64
Distortion	Less than 0.5%
Dynamic Range	60 dB
Outputs	ly simultaneous beams, any angles from forward (end fire) through broadside to behind (end fire). Expandable to any number of beams
Assumptions Sound Velocity (v) Array Spacing (d) Angle Delay (d/v sinA)	4068 feet per second 25 meters (82.025 feet) .6.849 ms.
Delay Modules Delay accuracy Gain	± 0.25° phase shift 1.00, ± 0.1 dB
Power Required	115 volts, 60 H2, 1000 watts
Dimensions	18-1/2 in high x 19-3/4 wide x 26 i



TABLE IV

PRESENT CONFIGURATION

Characteristic	Value		
Output beam angles and delays	0°	0.00	ms
(symetrical from broadside)	6.37°	1.87	ms
	12.83°	3.74	ms
	19.470	5.61	ms
	26.38°	7.48	ms
	33.74°	9.36	ms
$\dot{\cdot}$	41.810	11.23	ms
	51.05°	13.10	ms
	62.73°	14.97	ms
	90.00°	16.84	ms
Shading Values			
Array group no. 1	0.44		
2	0.24		
3	0.30		
4	0.37		
5	0.44		
6 7	0.51		
7	0.58		
8	0.65		
9	0.72		
10	0.78		
11	0.84		
12	0.89		
13	0.93		
14	0.97		
15	0.99		
16	1.00		
17	1.00		
18	0.99		
19	0.97		
20	0.93		
21 22	0.89		
23	0.84 0.78		
23	0.72		
25	0.65		
26	0.58		
27	0.51		
28	0.44		
29	0.37		
30	0.30		
31	0.24		
32	0.44		



- (u) 4. Navigation System
- (u) The SEISMIC EXPLORER has on board a satellite Navigation System consisting of a Magnavox Model MX-702 satellite receiver, a Hewlett Packard Model HP2100 digital computer with 16 K memory, a high speed punch tape reader for loading the computer program, and a teleprinter for entering variable parameters and printing satellite fix positions. These are shown in block form in Figure 18.
- (u) The navigation satellites are in circular polar orbits, about 600 nautical miles high. Each point on the revolving earth passes under every satellite orbit twice in 24 hours. Because the satellites circle the earth in only 1-3/4 hours, they pass within the line of sight of an earth observer at least twice each time he is near an orbit. Therefore, each satellite will provide at least four navigation fixes per 24 hour day. With the five satellites being maintained operational today, one can expect no less than 20 passes per day averaging 1.2 hours between fixes.
- (u) There are three factors which influence satellite position fix accuracy. They are: 1) accuracy of expressing the ship's motion 2) accuracy of the antenna height, which is derived by reference to a geoidal height map 3) adequacy of the satellite navigation equipment and fix program. The overall accuracy of the total system varies between 200 and 600 feet based on measurements in the field.
- (u) The computer program used on the SEISMIC EXFLORER contained a dead reckoning feature (DR) which provided a position print-out at any time. The DR was up-dated at each satellite fix provided certain standards were met. The accuracy of the DR was dependent upon the vessel speed and heading which were entered manually.



FIELD DATA

- (e) 1. Operation
- (u) The field program began with the mobilization of the M/V SEISMIC EXPLORER in the Putch port of Den Helder on 8-3-73.
- (u) Mobilization was completed and the vessel cleared at 1600 on 8-22-73, underway or the exercise area. While some preliminary work had been done toward balancing the seismic array, it was decided that additional checks of towing characteristics should be made in deep water approximating the temperature and salinity conditions expected in the project area.
- (c) On 8-25-73 with the vessel well off the west coast of the Republic of Ireland, the array was deployed. It was found that additional weights were required at various locations along the length of the cable. Also, there was some difficulty encountered in maintaining the desired towing depth of 450 500 feet at a vessel speed of 3.5 4.0 knots. This was overcome by attaching a 500 lb. depressor to the aft portion of the faired lead-in.
- (c) The following day, 8-26-73, the vessel proceeded to the immediate vicinity of Station 2BC. The array was again deployed and additional refinements made in balancing together with a thorough check of all electronic equipment. At 1400 another vessel was sighted in the area. This was identified visually as the USNS KINGSPORT, although no radio contact was made or attempted at this time.
- (c) At 0550 on 8-27-73, radio contact was established with the KINGSPORT in order that the array calibration procedures with the RMAS BULLFINCH could be coordinated. It was decided that the SEISMIC EXPLORER would tow on a heading of 090° while the BULLFINCH towed at 270°. The KINGSPORT also indicated that due to wind and sea conditions she must maintain some headway for control and would do so on a heading of approximately 270°. The sound source would be turned on at 0900.
- (c) The SEISMIC EXPLORER then proceeded to a point approximately 12 n.m. west of the KINGSPORT where the array was deployed. The vessel then began towing toward the KINGSPORT. The EXPLORER'S heading, as well as the relative bearing and radar range of the KINGSPORT were recorded at 5 minute intervals beginning at 0805 and ending at 1210, at which time, the calibration run was completed. This information is shown in Table V. Figure 19 is a plot of the approximate courses of both the SEISMIC EXPLORER and the KINGSPORT during the calibration run. This plot is based on satellite position locations obtained by the EXPLORER and the range and bearing of the KINGSPORT at selected times.



- (c) Four twelve minute recordings were made during this operation and the locations are also shown on Figure 19. Figure 20 is a portion of the field monitor of tape record No. 3. Notice patterns associated with the other vessels in the area are readily apparent.
- (c) After retrieving the array, the vessel proceeded to the area of Station 2B. At this location, a series of directional noise measurements using a collapsed polygon technique were to be made in coordination with the BULLFINCH. At this site, three equilateral triangles were run with the vessels displaced seven nautical miles from the site along a line running 080° 260°. The SEISMIC EXPLORER occupied the southwest location.
- (c) The array was deployed and at 1900 on 8-27-73 the first leg of the collapsed polygon was begun. The headings for each side of the polygon were specified in the exercise plan, but wind, sea, and current conditions resulted in the actual headings being somewhat different. Table VI indicates the proposed and actual headings for each side at this and all other sites involved in this portion of the exercise.
- (c) Each leg of the event was run for one hour at a speed of 3.5 4.0 knots, with the array at approximately 400 450 feet. Figure 21 indicates the actual geometry of the polygon, as well as the location of each recording.
- (c) One twelve minute recording was made on each side of the polygon. These are identified as reels No. 5 through 13. All recordings were taken during the last fifteen minutes that each leg was occupied, to allow ample time for the array to become straight and as quiet as possible after the previous course change.
- (c) During the recording of reel No. 6 on leg 2, several random bursts of coherent energy were noted. An example of this is shown by Figure 22 taken from the field monitor of this recording.
- (c) Several other recordings at this site (notably reel No. 5 from leg No. 1, and reel No. 13 from leg No. 9) exhibited noise patterns characteristic of another vessel in the general area. This is indicated as a series of low amplitude pulses of approximately 40-45 HZ. This is shown by Figure 23 taken from the monitor record of recording No. 5. It is felt that this signal is most likely due to the BULLFINCH, which was in position almost dead astern of the SEISMIC EXPLORER at the time of this recording.
- (c) At 0400, on 8-28-73, the polygon at site 2B was completed. The array was retrieved and the vessel departed for the next station.
- (c) At 1000, on 8-28-73, the vessel arrived at site 2D. Operations, at this location, were exactly the same as at the previous site, except that



- (c) the vessels were displaced along a line running $060^{\circ} \sim 240^{\circ}$. At 1400 leg 1 of the polygon was begun. The actual geometry of the event is shown in Figure 24. Somewhat better control was maintained at this site with more favorable wind and sea conditions.
- (c) Again one twelve minute recording was made during the last 15 minutes of each leg, and these are identified as reels No. 14 through 22.
- (c) At 1620, while running on leg 3 of the polygon, a large container type cargo vessel was sighted at a range of approximately seven miles and 030° off the port bow. During the recording of reel No. 16 on this leg the cargo vessel's position was 055° T at a range of 8.5 n.m. at the beginning of recording and 070° T at a range of 12.4 n.m. at the end. Noise from this vessel is apparent on the recording made on leg 2 (reel No. 15) also. Figure No. 25 is from the field monitor of recording No. 16. Some low amplitude vessel noise is indicated on recording No. 21, taken on leg No. 8 of this polygon. The source appears to be at approximately 090° relative to the array and again it is felt this is probably the BULLFINCH.
- (c) At 2300, on 8-28-73, the polygon at site 2D was completed. The array was retrieved and the vessel departed for the next area.
- (c) At 9615, on 8-29-73, the vessel arrived at location 2A in relatively high winds and sea state 7. The array was deployed and leg 1 was begun at 1000. Operations were the same as for the previous station, except only the first six legs of the collapsed polygon were to be run. Recording times and procedures were maintained as before, with the six recordings identified as reels No. 23 through 28. Figure 26 is a plot of this polygon as run.
- (c) At 1600, the operation at this location was complete, and the array retrieved. The vessel then departed for the next site.
- (c) On 8-30-73, at 0400, the vessel arrived in the area of site 2F. The procedure at this location was for the BULLFINCH and the SEISMIC EXPLORER to tow their arrays in such a manner that a twelve sided polygon was formed with the sides displaced 6.5 n.m. from the center. The EXPLORER was to start on a heading of 180° while the BULLFINCH began on the opposite side of the polygon at 000°. Each leg was to be occupied for one hour.
- (c) When the vessel was in position to place the array in the water, the sea state was 7-8, with 35 40 knot winds. This resulted in some difficulty in deployment and maneuvering into position for the first leg of the event. Side one was begun at 0800, two hours after the time scheduled. This delay was, however, within the limits of the exercise plan and was approved by the SSOB, Mr. H. Aurand.



- (c) All sides of the polygon were occupied for one hour and a recording made during the last 15 minutes of each. These are identified as reels No. 29 through 40. Figure 27 is a plot of the polygon as run.
- (c) Leg number twelve was completed at 2000 and the array picked up. This completed all scheduled tow mode operations for the exercise.
- (c) During the remainder of the night the vessel proceeded at greatly reduced speed toward the general area of site 3QB where the array was to be deployed in a stationary or parachute mode. Both wind and sea conditions steadily worsened, and late on 8-31-73 the SSOB decided that no attempt should be made to conduct the planned exercise at station 3QB, but the vessel should proceed to site 3QD for the second phase of the parachute mode operation. The vessel continued running slowly southwest through 9-1-73 with approximately 40 knot winds and a sea state of 8-9.
- (c) Early on 9-2-73, sea conditions improved somewhat and speed was increased running on a course for site 3QD. At 1430, the vessel arrived on location and rigging began for the parachute mode operation. The 100 foot parachute supplied by NUC was attached to the outboard end of the array with appropriate weights and 500 feet of line to a surface buoy, which was equipped with a high intensity flasher and a radar reflector. In this mode the array was deployed, and at 1920 the main engines were shut down and the vessel became dead in the water with one of the ship's generators supplying power.
- (c) Figure 28 illustrates the overall detection experiment. This includes the SEISMIC EXPLORER parachute mode sites as well as the array tow track of the BULLFINCH, and the sound source tow track of the KINGSPORT. The SEISMIC EXPLORER recording operation at site 3QD began with the KINGSPORT at approximately site 3QC.
- (c) At 2200 the detection experiment was begun with the KINGSPORT transmitting a signal during the first and third fifteen minute period of each hour. One twelve minute recording was made each two hours, on the odd numbered hour. The initial six minute; of each was made with the signal off and the last six minutes with the signal on. A total of 19 recordings were made with the first at 0057 on 9-3-73. They are identified as reels No. 41 through 59. Figure 29 is a plot of the vessel during this operation. Drift was generally toward the east at a rate of approximately 0.5-0.6 n.m. per hour.
- (c) The KINGSPORT and the BULLFINCH were sighted at 1100 on 9-3-73 with the KINGSPORT approaching from the east and the BULLFINCH from the northeast. Orift at this time had been approximately 12 n.m. east from site 3QD. At 1410 the KINGSPORT was observed making a turn to the southeast for the next leg of her run.



- (c) By 1600 it was no longer possible to identify the array tail buoy, and all depth indicators read in excess of 500 feet. It was, however, decided to remain in position.
- (c) At 0030 on 9-4-73, the outboard groups of the array appeared to have a much reduced energy output. The explosive cable cutter was fired to release the parachute and the array retrieved. It was found that at least the last 31 groups of the array had been damaged beyond use, due to excessive depth. The supporting buoy had become damaged or lost resulting in the slow sinking of the cable. Several sections of the array were replaced in order that the operation could continue even though the full 96 trace capability could not be utilized. Due to the damage of some depth transducers, the remainder of the operation was carried out with only two in working order. After returning to a point approximately 10 miles east of site 3QD, the array, parachute, and buoy were redeployed and at 1015 the cable was in the water and the experiment continued.
- (c) Figure 30 is taken from the field monitor of recording No. 41, and shows a strong noise front characteristic of a small explosive charge. From a time and spatia! analysis, the source energy is coming from approximately 193° T or 283° T.
- (c) Figure 31 is from the field monitor of recording No. 44, and indicates a noise front arriving from slightly aft of broadside relative to the array. Figure 32 is from the same field monitor and shows a similar noise pattern arriving 2.2 seconds later. Following this second arrival, the monitor was run for an additional 4.2 seconds with no further energy fronts. Similar events were noted on recordings No. 45, 46, and 47.
- (c) Figure 33 shows a noise pattern from the field monitor of recording No. 55. This has the appearance of vessel noise with a frequency of approxmately 50 HZ. Analysis indicates the energy source to be at 038° T or 152° T. No vessels were visible on maximum radar range of 48 n.m. at this time.
- (c) On recording No. 57, a relatively strong noise front, similar to that shown in Figure 31 from recording No. 44, was noted. Approximately 15 seconds later a like event was recorded and 2 seconds after this noise front a third event was seen. Throughout the entire length of this field monitor a very weak pattern of vessel noise is apparent. Pigure 34 is from this monitor and shows both noise patterns.
- (c) The field monitor of recording No. 59 shows one extremely strong noise front. Figure 35 is taken from this monitor. Analysis indicates the energy source to be at 222° T or 358° T.
- (c) The parachute mode of operation at site 3QD was completed at 2490 on 9-4-73. The parachute was released and the array recovered. After recovering the buoy and chute the vessel departed the area and the exercise was complete.



- (u) A complete daily operations log is included in this report as Table VII.
- (c) To further aid in identifying events, vessels, etc., a chronological contact log for both visual and radar contacts is included as Table VIII.

(u) 2. Navigation Data

- (u) Figures 19,21,24,26,27, and 29 show tow and parachute mode ship track plots mapped from satellite data. Recording locations and satellite position fixes are shown. On those figures relating to tow mode polygon operations, a tabulation is shown indicating the bearing, time occupied and recording number for each leg of the polygon.
- (c) For the three collapsed polygon maneuvers (site 2B, 2D, and 2A) the track plots indicate the difficulty experienced in attempting to maintain the desired ships heading and speed. No corrections were made during the running of a leg, since this would have caused undesirable bursts of noise on the array. Considerably better control was maintained on the twelve sided polygon. In this case, the smaller course changes allowed the helmsman to better judge the effects of sea conditions and make the necessary corrections at each course change.
- (u) Table VI lists all polygon locations with the proposed heading, as specified in the exercise plan, and the actual heading as each side was run. Included in this table are the dates and times each leg was occupied as well as the recording number.

(u) 3. Data Recording

- (u) The numerous logs, reports, etc. compiled during the field exercise have been condensed into Table IX, where each reel is identified with as many of the recording parameters as possible.
- (u) Examination of monitor oscillograph records indicate data quality to be excellent. Field monitors were usually limited to 6-12 seconds in length; however, continuous oscilloscope monitoring was made during the entire twelve minute recording cycle.
- (u) The array used in this exercise consisted of 96 groups with a selection of any 48 groups in the cable to be recorded. Those groups selected for recording varied from location to location. Table X lists the group numbers used at each location and the tape channel assignment for each group. In all cases the group nearest the vessel was recorded on tape channel 1 and the far group on tape channel 48.



- (c) As discussed earlier, numerous recordings indicated noise bursts of various patterns. Since the general source orientation is toward deep water areas, this would seem to eliminate normal geophysical exploration activity as the source. Timing indicates that at least some of the recorded noise bursts are the result of ship and/or aircraft drop charges, which were a part of this overall exercise. Additional analysis would be necessary to determine if the above relation is valid. In any case, monitor records are not indicative of what may be searched out with beam forming and computer processing of these data.
- (c) Also mentioned earlier are several recordings with energy patterns generally associated with vessel noise. A number of these are obviously the result of commercial shipping or operations involving the BULLFINCH and/or KINGSPORT. Others, such as discussed in connection with recording No. 57, are not related to any known vessel. There were, of course, numerous vessels taking part in this exercise, which had no direct relation to the SEISMIC EXPLORER. Again, additional analysis with the overall exercise plan available would be necessary to resolve these data.



TABLE II

(c) VESSEL POSITIONS

Date	Time	Satellite Position	Fix	Activity
	GMT	Fix	Quality	
239	: 44	054°23.251'N	Fair	Holding in area
27 Aug 73		013°03.857'W		of 2BC
239	0546	054°27.782'N	Very	Same
		G12°58.677'W	Poor	
239	0604	054 ⁶ 29,537*N	Good	Site 2BC
		G12 ^O 59.O51'W		
239	0632	054°29.064'N	Good	Underway for array
		u13 ⁰ 07.439'W		lay-out point for calibration run
				calluracion run
239	0734	054 ⁰ 29.862 'N	Go od	During array
		013 ⁰ 22.048 W		deployment
239	0754	054°30,473°N	Fair	Same
		013 ⁰ 21.703'W		
239	0920	054 ⁰ 31.34C'N	Good	On calibration
		013 ⁰ 13.287'W		run-tita 2%.
239	1106	054 ⁶ 31.112 'N	Good	Same
		013°03.339'W		
239	1154	054°31.140'N	Good	Same
		013°00.735'W		
239	1322	054°29.844'%	Poor	During array
		012°49, 529 W		pick-up
239	1358	054 ⁸ 30, 983'N	fair	Transit site 280
		012°52.549'W		to site 28
239	1546	054°10.136'n	siood	Same
		013°11.104'W		
239	1628	054 ⁰⁰ 6.5461%	Pair	Same
		013°14.211'W	· -	•



TABLE II Continued

(c) VESSEL POSITIONS

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
239	1656	054 ⁰ 07.904'N 013 ⁰ 11.106'W	Good	Holding in area 2B
239	1732	054°11.160'N 013°09.130'W	Good	During array deployment
239	1800	.)54°09.471'N 013°10.686'W	Very Poor	Same
239	1816	054°10.001'N 013°12.277'W	Poor	Same
239	1942	054°07.614'N 013°20.688'W	Good	On side 1 of polygon site 2B
239	2000	054°06.850'N 013°22.312'W	Good	Start side 2
239	2130	054°06.485'N 013°17.339'W	Good	On side 3
239	2318	054°07.342'N 013°20.847'W	Fair	On side 5
239	2344	054 ⁰ 05.869'N 013 ⁰ 18.719'W	Fair	Same
240	0128	054°08.212'N 013°14.832'W	Fair	On side 7
240	0208	054°08.860'N 013°17.040'W	Fair	On side 8
240	0312	054°04.870'N 013°14.187'W	Good	On side 9
240	0352	054 ⁰ 06.402'N 013 ⁰ 10.324'W	Good	Same
240	0502	054°07.329'N 013°07.253'W	Fair	Transit site 2B to site 2D



TABLE II Continued

(c) VESSEL POSITIONS

Date	Time	Satellite Position	Fix	Activity
	GMT	Fix	Quality	
240	0538	054°14.999'N 013°10.181'W	Good	Same
240	0644	054°28.394'N 013°15.739'W	Good	Same
240	0702	054°31.813'N 013°17.788'W	Good	Same
240	0730	054 ⁰ 37.840 ¹ N 013 ⁰ 20.168 ¹ W	Very Poor	Same
240	0832	054°49.898'N 013°25.341'W	Good	Same
240	0852	054°53.827'N 013°27.124'W	Fair	Same
240	1018	055 ⁰ 05.996'N 013 ⁰ 36.876'W	Gcod	Holding in area of site 2D
240	1044	055 ⁰ 05.355 ¹ N 013 ⁰ 39.579 ¹ W	Fair	Same
240	1204	055 ⁰ 05.529 ¹ N 013 ⁰ 41.615 ¹ W	Poor	During array deployment
240	1228	055°06.026'N 013°40.628'W	Good	Sauce
24C	1416	055°10.898'N 013°45.016'W	Good	On side 1 of polygon site 2D
240	1454	055°09.961'N 013°49.968'W	Good	Same
240	1600	055°08,154'N 013°45.041'#	Good	Start side 3
240	1640	055011.129 N 013043.247 W	Good	On side 3
	-			



TABLE II Continued

(c) <u>VESSEL POSITIONS</u>

Date	Time GMT	Satellite Positions Fix	Fix Quality	Activity
240	1724	055°12.520'N 013°45.432'W	Good	On side 4
240	1746	055 ⁰ 12.547'N 013 ⁰ 47.877'W	Very Poor	Same
240	1826	055°11.335'N 013°48.592'W	Fair	On side 5
240	1854	055 ⁰ 09.154'N 013 ⁰ 46.729'W	Good	Same
240	2038	055 ⁰ 14.476'N 013 ⁰ 45.946'W	Fair	On side 7
240	2100	055 ⁰ 15.478'N 013 ⁰ 50.372'W	Fair	Start side 8
240	2226	055 ⁰ 11.800'N 013 ⁰ 44.940'W	Good	On side 9
241	0018	055°16.151'N 013°42.058'W	Very Poor	Transit site 2D to site 2A
241	0038	055 ⁰ 19.212'N 013 ⁰ 44.448'W	Fair	Same
214	0120	055°25.876'N 013°49.092'W	Very Poor	Same
241	0218	055 ⁰ 35.936'N 013 ⁰ 55.627'W	Good	Same
241	0302	055°43.406'N 013°58.439'W	Good	Same
241	0406	055 ⁰ 54.179 ¹ N 014 ⁰ 02.732 ¹ W	Good	Same
241	0426	055°57.458'N 014°04.143'W	Good	Same

And the second s



TABLE II Continued

(c) <u>VESSEL POSITIONS</u>

Date	Time	Satellite Position	Fix	Activity
	GMT	Fix	Quality	
241	0448	056 ⁰ 00.921'N 014 ⁰ 05.529'W	Fair	Same
241	0554	056 ⁰ 11.269'N 014 ⁰ 10.617'W	Foor	Same
241	0616	056 ⁰ 14.014'N 014 ⁰ 16.518'W	Fair	Holding in area of site 2A
241	0636	056°14.867'N 014°09.998'W	Fair	Same
241	0740	056°14.647'N 014°04.579'W	Good	Same
241	0802	056 ⁰ 13.552'N 014 ⁰ 05.921'W	Good	Same
241	0928	056 ⁰ 08.822'N 014 ⁰ 07.296'W	Good	During array deployment
241	1114	056 ⁰ 04.633'N 014 ⁰ 14.126'W	Good	On side 2
241	1150	056 ⁰ 03.337'N 014 ⁰ 10.032'W	Poor	Same
241	1318	056 ⁰ 07.700°N 014 ⁰ 08.210°W	Good	On side 4
241	1402	056 ⁰ 08.023'N 014 ⁰ 13.419'W	Good	On side 5
241	1512	056 ⁰ 04.813'N 014 ⁰ 06.076'W	Poor	On side 6
241	1548	056 ⁰ 06.707'N 014 ⁰ 03.839'W	Good	Same
241	2352	057 ⁰ 00.516'N 012 ⁰ 04.287'W	Good	Transit site 2A to site 2F



TABLE II Continued

(c) <u>VESSEL</u> <u>POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
242	0124	057°12.390'N 011°36.999'W	Good	Same
242	0144	057°14.956'N 011°30.839'W	Fair	Same
242	0212	057°18.147'N 011°24.162'W	Good	Same
242	0310	057°26.570'N 011°09.416'W	Good	Same
242	0332	057 ⁰ 29.739'N 011 ⁰ 03.778'W	Fair	Same
242	0356	057 ⁰ 32.947 ⁱ N 010 ⁰ 56.326'W	Poor	Same
242	0500	057 ⁰ 33.398'N 011 ⁰ 00.023'W	Fair	During array deployment
242	0522	057 ⁰ 34.304'N 010 ⁰ 58.736'W	Good	Same
242	0546	057°34.028'N 010°56.576'W	Good	Same
242	0652	057 ⁰ 31.329'N 010 ⁰ 51.070'W	Good	Array out in heavy seas maneuver- ing in area
242	0712	057°30.234'N 010°51.773'W	Good	Same
242	0900	057 ⁰ 23.670'N 010 ⁰ 55.458'W	Fair	Start side 2 of polygon at site 2F
242	1054	057°19.080'N 011°02.106'W	Fair	On side 3
242	1222	057 ⁰ 19.447'N 011 ⁰ 12.193'W	Good	On side 5



TABLE II Continued

(c) <u>VESSEL POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
242	1244	057 ⁰ 20.148'N 011 ⁰ 14.583'W	Fair	Same
242	1310	057 ⁰ 21.123 'N 011 ⁰ 17.204 'W	Fair	On side 6
242	1408	057°23.887'N 011°21.009'W	Good	On side 7
242	1432	057°25.257'N 011°20.967'W	Fair	Same
242	1456	057 ⁰ 26.721'N 011 ⁰ 21.693'W	Good	Same
242	1550	057°30.303'N 011°17.801'W	Good	On side 8
242	1614	057°31.414'N 011°15.667'W	Poor	On side 9
242	1642	057 ⁰ 32.244'N 011 ⁰ 11.805'W	Good	Same
242	1720	057°32.738'N 011°07.302'W	Poor	On side 10
242	1738	057°33.029'N 011°05.072'W	Fair	Same
242	1830	057 ⁰ 32.134'N 010 ⁰ 58.795'W	Fair	On side 11
242	1904	057 ⁰ 30.825'N 010 ⁰ 55.038'W	Good	On side 12
242	1922	057°29.852'N 010°53.735'W	Good	Same

No position data are available for a portion of the transit site 2F to 3QD



TABLE II Continued

(c) <u>VESSEL</u> <u>POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
245	0612	055 ⁰ 29.965'N 014 ⁰ 00.186'W	Fair	Transit site 2F to site 3QD
245	0632	055°28.571'N 014°01.390'W	Fair	Same
245	0758	055 ⁰ 22.077'N 014 ⁰ 12.002'W	Good	Same
245	0820	055°19.114'N 014°15.081'W	Good	Same
245	0946	055°07.430'N 014°28.017'W	Good	Same
245	1016	055 ⁰ 03.376 ¹ N 014 ⁰ 32.202 ¹ W	Poor	Same
245	1124	054°52.841'N 014°38.925'W	Very Poor	Same
245	1312	054°35.189'N 014°48.911'W	Good	Same
245	1348	054 ⁰ 29.108'N 014 ⁰ 50.472'W	Good	Same
245	1410	054 ⁰ 25.403 ¹ N 014 ⁰ 53.605 ¹ W	Good	Same
245	1458	054°19.671'N 014°59.154'W	Good	Same
245	1536	054°17.489'N 015°03.918'W	Fair	Holding in area of site 3QD
245	1556	054°16.022'N 015°05.223'W	Poor	Same
245	1644	054 ⁰ 18.132 ¹ N 015 ⁰ 01.588 ¹ W	Good	Same



TABLE II Continued

(c) <u>VESSEL</u> <u>POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
245	1744	054°19.972'N 014°58.840'W	Good	Same
245	1822	054°21.569'N 015°02.781'W	Good	During array deployment
245	1844	054°21.739'N 015°01.675'W	Fair	Same
245	1930	054 ⁰ 22.716'N 015 ⁰ 00.817'W	DR	On parachute-vessel dead in water
245	2006	054°23.190'N 014°59.631'W	Good	On parachute
245	2030	054 ⁰ 23.194'N 014 ⁰ 59.151'W	Good	Same
245	2154	054°23.400'N 014°56.442'W	Very Poor	Same
245	2228	054 ⁰ 23.604 N 014 ⁰ 56.608 W	Poor	Same
245	2334	054°23.731'N 014°55.166'W	Very Poor	Same
246	0010	054 ⁰ 23.707 ¹ N 014 ⁰ 54.632 ¹ W	Good	Same
246	0116	054 ⁰ 23.701 N 014 ⁰ 53.164 W	Good	Same
246	0156	054 ⁰ 23.556 N 014 ⁰ 52.464 W	Good	Same
246	0218	054 ⁰ 23.637 ¹ N 014 ⁰ 51.835 ¹ W	Good	Same
246	0304	054 ⁰ 23.472 'N 014 ⁰ 51.214 'W	Good	Same



TABLE II Continued

(c) <u>VESSEL</u> <u>POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
246	0348	054°23.399'N 014°50.140'W	Poor	Same
246	0406	054 ⁰ 23.421'N 014 ⁰ 49.549'W	Very Poor	Same
246	0452	054 ⁰ 23.224'N 014 ⁰ 49.056'W	Fair	Same
246	0524	054 ⁰ 23.272 ¹ N 014 ⁰ 48.290 ¹ W	Very Poor	Same
246	0544	054°23.402'N 014°47.904'W	Good	Same
246	0710	054 ⁰ 23.712 ¹ N 014 ⁰ 46.182 ¹ W	Good	Same
246	0730	054 ⁰ 23.954'N 014 ⁰ 46.131'W	Good	Same
246	0858	054 ⁰ 24.129'N 014 ⁰ 44.400'W	Good	Same
246	0918	054°24.376'N 014°44.418'W	Fair	Same
246	1044	054 ⁰ 24.429 ¹ N 014 ⁰ 42.594 ¹ W	Good	Same
246	1112	054 ⁰ 24.340 ¹ N 014 ⁰ 41.924 ¹ W	Good	Same
246	1216	054 ⁰ 24.339'N 014 ⁰ 40.815'W	Good	Same
246	1300	054 ⁰ 24.337 ¹ N 014 ⁰ 40.359 ¹ W	Poor	Same
246	1402	054 ⁰ 24.167 ¹ N 014 ⁰ 38.689 ¹ W	Good	Same
246	1446	054 ⁰ 24.138 ¹ N 014 ⁰ 37.814 ¹ W	Good	Same



TABLE II Continued

(c) <u>VESSEL POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
246	1510	054°23.996'N 014°37.439'W	Poor	Same
246	1550	054°23.930'N 014°36.292'W	Good	Same
246	1608	054°23.930'N	Good	Same
246	1652	014 ⁰ 36.413'W 054 ⁰ 23.606'N	Good	Same
246	1738	014 ⁰ 34.833'W 054 ⁰ 23.736'N	Very	Same
246	1754	014 ⁰ 33.793'W 054 ⁰ 23.501'N	Poor Good	Same
		014 ^o 33.405'W		
246	1838	054 ⁰ 23.479'N 014 ⁰ 32.923'W	Poor	Same
246	1918	054°23.476'N 014°31.822'W	Good	Same
246	1940	054 ⁰ 23.375'N 014 ⁰ 31.455'W	Fair	Same
246	2104	054°23.496'N 014°30.048.W	Good	Same
246	2254	054 ⁰ 23.292'N 014 ⁰ 28.571'W	Good	Same
247	0024	054 ⁰ 23.061'N 014 ⁰ 27.154'W	Good	Same
247	0108	054 ⁰ 22.883'N 014 ⁰ 27.388'W	Poor	Same
247	0128	054 ⁰ 24.176'N 014 ⁰ 28.140'W	Poor	During array
247	0208	054 ⁰ 24.258 'N	Poor	pick-up Same



TABLE II Continued

(c) <u>VESSEL POSITIONS</u>

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
247	0256	054 ⁰ 24.402 'N	Good	Same
		014°20.470'W		
247	0316	054 ⁰ 23.475'N	Fair	Holding in area
		014 ⁰ 24.185'W		for array repair
				-
247	0054	054 ⁰ 23.523'N	Good	Same
		014 ⁰ 25.250°W		
		_		
247	0502	054°23.426'N	Poor	Same
		014 ⁰ 23.714'W		
	***	0.74000.0071		
247	0620	054 ⁰ 23.807'N	Good	Same
		014°23.308°W		
247	0644	054 ⁰ 23.929'N	Good	Same
247	0044	014 23.929 N 014 023.260 W	Good	Same
		014 23.200 W		
247	0808	054°23.666'N	Good	Underway to array
	0000	014°25.874'W		lay-out point
247	0830	054 ⁰ 23.133'N	Good	Same
		014 ⁰ 32.554 W		
247	0954	054°24.244'N	Good	During array
		014 ⁰ 44.423'W		deployment
		0	•	A
247	1024	054 ⁰ 23.785'N	Poor	On parachute
		014 ⁰ 43.102'W		
247	1122	054 ⁰ 23.378'N	Very	Same
241	1122	014°41.415'W	Poor	Jame
		014 41.415 #	1001	
247	1142	054°23.237'N	Very	Same
		014°42.262'W	Poor	
247	1210	054 ⁰ 24.029 ¹ N	Cood	Same
		014 ⁰ 41.477'\		
247	1308	054°23.810'N	Good	Same
		014 ⁰ 40.539'W		
247	1358	054 ⁰ 23.750'N	Good	Same
		014 ⁰ 38.497'W		



TABLE II Continued

(c) VESSEL POSITIONS

Date	Time GMT	Satellite Position Fix	Fix Quality	Activity
247	1/10	05/900 50319	- •	•
44 /	1418	054 ⁰ 23.621'N 014 ⁰ 38.580'W	Fair	Same
		014 30.300°W	•	
247	1454	054°23.090'N	Good	Same
		014°36,333'W		
		_		
247	1522	054°23.264'N	Poor	Same
		014 ⁰ 36.166'W		
247	1546	054°22.352'N	Poor	Same
, ~ /	1.540	014°35.627'W	1001	Same
		014 33.027 #		
247	1602	054 ⁰ 22.304'N	Fair	Same
		014 ⁰ 33.280'W		
		On a manter		_
247	1640	054 ⁰ 21.761'N 014 ⁰ 34.302'W	Fair	Same
		014~34.302·W		
247	1704	054 ⁰ 21.704¹N	Good	Same
2,44	014°33.252'W			
		_		
247	1746	054 ⁰ 20. 974 'ห	Good	Same
		014 ⁰ 32.571'W		
247	1832	054°20.602'N	Good	Same.
~,	1032	014°31.607'W	0000	Seme
		014 31,007 #		
147	1850	054°20.372'N	Good	Same
		014°32.072'W		
			_	_
247	2014	054°20.038'N	Poor	Same
		014°28.982'W		
247	2040	054°19.983'N	Fair	Same
.		014 ⁰ 29.753'W		
247	2202	054 ⁰ 19, 520'N	Good	Same
		014 ⁰ 27.940'W		
)	2236	054 ⁰ 19.559¹ห	Pat -	Como
247	2230	014 ⁰ 26.854 'W	Fair	Same
		V47 68.074 W		
247	2330	054 ⁰ 19.277'N	Poor	Same
t. 73		914 ⁰ 25,580'¥		

Exer ise Cusplete



TABLE V

(c) ARRAY CALIBRATION

DATE: August 27, 1973

Time	EXPLORER	KINGSPORT	Range N.M.
GMT	Course Degrees True	Bearing Degrees Relative	
0805	093	10º Port	8.50 n.m.
0810	091	5° Port	8.00 n.m.
0815	095	8° Port	7.75 n.m.
0820	094	10° Port	7.50 n.m.
0825	095	7º Port	7.00 n.m.
0830	094	12º Fort	6.50 n.m.
0835	086	8º Port	6.00 n.m.
0840	087	7º Port	5.75 n.m.
0845	084	5º Port	5.50 n.m.
0850	085	8º Port	5.00 n.m.
0855	084	7º Port	4.75 n.m.
0900	088	10° Port	4.50 n.m.
0905	089	12° Port	4.10 n.m.
0910	087	14º Port	3.75 n.m.
0915	080	8º Port	3.50 n.m.
0920	082	13° Port	3.00 n.m.
0925	083	17º Port	2.80 n.m.
0930	083	20° Port	2.50 n.m.
0935	083	26° Port	2.25 n.m.
0940	086	35° Port	1.80 n.m.
0943	090	45° Port	1.75 n.m.
0945	091	48º Port	1.70 n.m.



TABLE V

(c) ARRAY CALIBRATION - Continued

DATE: August 27, 1973

Time	EXPLORER	KINGSPORT	Range N.M.
GMT	Course Degrees True	Bearing Degrees Relative	
0950	097	67º Port	1.60 n.m.
0955	102	90° Port	1.50 n.m.
1000	100	100° Port	1.55 n.m.
1005	098	110° Port	1.60 n.m.
1010	097	119° Port	1.80 n.m.
1015	098	125º Port	2.10 n.m.
1020	100	135° Port	2.40 n.m.
1025	100	142° Port	2.70 n.m.
1030	100	145° Port	2.90 n.m.
1035	101	150° Port	3.30 n.m.
1040	097	151° Port	3.60 n.m.
1045	097	151º Port	3.90 n.m.
1050	098	155° Port	4.20 n.m.
1055	102	160º Port	4.40 n.m.
1100	100	159 ⁰ Port	4.90 n.m.
1105	100	160° Port	5.20 n.m.
1110	098	159º Port	5.50 n.m.
1115	097	160 ⁰ Port	5.90 n.m.
1120	095	160° Port	6.10 n.a.
1125	096	161° Port	6.30 n.m.
1130	099	165° Port	6.90 n.m.
1135	096	162º Port	7.10 n.m.



TABLE V

(c) ARRAY CALIBRATION - Continued

DATE: August 27, 1973

Time GMT	EXPLORER Course Degrees True	KINGSPORT Bearing Degrees Relative	Range N.N.
1140	098	165° Port	7.30 n.m.
1145	096	165° Port	7.80 n.m.
1150	097	166° Port	8.10 n.m.
1155	099	167° Port	8.40 n.m.
1200	096	169° Port	8.70 n.m.
1205	102	170° Port	9.00 n.m.
1210	095	167° Port	9.30 n.m.



TABLE VI

(c) BEARING VARIATIONS, TIMES & REEL NOS.

Station	Leg	Beari	-	Time	Reel	Date
	No.	Proposed	Actua1	Occupied	No.	
2B	1	240.0	235.5	1900-2000	5	27 Aug. 73
2.3	2	120.0	129.0	2000-2100	6	27 Aug. 73
2B	3	000.0	007.0	2100-2200	7	27 Aug. 73
2B	4	270.0	272.0	2200-2300	8	27 Aug. 73
2B	5	150.0	139.5	2300-2400	9	27 Aug. 73
2B	6	030,0	049.0	0000-0100	10	28 Aug. 73
2B	7	300.0	313.0	0100-0200	11	28 Aug. 73
2B	8	180.0	168.0	0200-0300	12	28 Aug. 73
2B	9	060.0	052.5	0300-0400	13	28 Aug. 73
20	1	240.0	254.5	1400 30	14	28 Aug. 73
						-
2 D	2	120.0	117.5	1500-1600	15	28 Aug. 73
2D	3	000.0	019.5	1600-1700	16	28 Aug. 73
2D	ŀ	270.0	269.5	1700-1803	17	28 Aug. 73
2 D	5	150.0	154.0	1803-1900	18	28 Aug. 73
2 D	6	030.0	031.0	1900-2000	19	28 Aug. 73
2D	7	300.0	290.5	2000-2100	20	28 Aug. 73
2 D	8	180.0	186.0	2100-2200	21	28 Aug. 73
2 D	9	060.0	060.0	2200-2300	22	28 Aug. 73
•	•	2/0.0	22: 0	1060 1100	ŶŦ	20 Aug 72
2A	1	240.0	234.C	1000-1100	23	-
2A	2	120.0	118.5	1100-1200	24	29 Aug. 73
2A	3	000.0	0.9.0	1200-1307	25	29 Aug. 73



TABLE VI Continued

(c) BEARING VARIATIONS, TIMES & REEL NOS.

Station	Leg	Beari	ngs	Time	Reel	Date
	No.	Proposed	Actual	Occupied	No.	
2 A	4	270.0	276.0	1307-1400	26	29 Aug. 73
2A	5	150.0	138.0	1400-1500	27	29 Aug. 73
2A	6	030.0	033.5	1500-1600	28	29 Aug. 73
2F	1	180.0	192.0	0800-0900	29	30 Aug. 73
2F	2	210.0	206.0	0900-1000	30	30 Aug. 73
2F	3	240.0	239.0	1 0 00-1100	31	30 Aug. 73
2F	4	270.0	270.0	1100-1200	32	30 Aug. 73
2F	5	300.0	299.5	1200-1300	33	30 Aug. 73
2F	6	330.0	318.0	1300-1400	34	30 Aug. 73
2 F	7	000.0	357.0	1400-1500	35	30 Aug. 73
2F	8	030.0	030.0	1500-1600	36	30 Aug. 73
2F	9	060.0	067.0	1600-1700	37	30 Aug. 73
2 F	10	090.0	087.0	1700-1800	38	30 Aug. 73
2F	11	120.0	118.5	1800-1500	39	30 Aug. 73
2F	12	150.0	147.5	1900-2000	40	30 Aug. 73



TABLE VII

(c) DAILY OPERATIONS LOG

DATE	<u>GMT</u>	COMMENTS
7 26-73	1000	R. W. Miller and F. D. Barnett arrived in Den Helder, Netherlands. Ordered streamer fluid and sheet lead (for streamer weight) through Service International.
7-27 - 73	0900	Check on air transportation to Swansea, Wales, for Monday meeting. None available. Will fly to London and take train to Swansea.
7-28-73	1300	Depart Amsterdam for London.
7-29-73	1200	Depart Paddington Station, London, for Swansea via rail.
	1600	Arrive Swansea. Take taxi from station to dock area. Inquire of Harbor Master and lock operator as to location of the Kingsport. She is not in nor do they have any information on scheduled arrival.
	1700	Check in at Dragon Hotel and inquire for Burlie Brunsen with NUC. He is not registered there nor in any other first class hotel in Swansea.
7-30-73	0900	Inquire about Brunsen and the Kingsport. They are not here. Sent telex to Houston and London on above.
7-31-73	0900	Inquire about Brunsen and the Kingsport. Not here. Will return to London tomorrow.
8-1-73	0530 1400 1830	Depart Swansea for London. Depart London for Amsterdam. Arrive Den Helder, Netherlands.
8-2-73	1000	New streamer sections, lead-in cable, and other material in warehouse at Service International.
	2100	M/V Seismic Explorer arrived Den Helder.
8-3-73	0700	Remove 48-trace streamer, lead-in and spare sections from vessel and store on dock.
	1300	Burlie Brunsen of NUC arrived. Informed us that he and the Kingsport were in Barrynot Swansea.



(c) Table	VII - DAILY OF	PERATIONS LOG - Continued
8-4-73		Day off for crew.
8 - 5 - 73		Day off for crew.
8-6-73	0600	Started filling and weighting new streamer sections. Put new lead-in on real. Install sat-nav antenna and run lead-in to instrument room.
8-7-73	0600 1500	Continue working on streamer. Start picking up twelve sections of 96-trace streamer off dock. These sections left by M/V Seismic Surveyor.
8-8-73	1200 1400 1600	Completed streamer installation. Sat nav equipment arrived. Completed moving sat-nav equipment to instrument room.
8-9-73	0700 1300 1600	Crew cleaning vessel. Miller and Barnett fly to London for meeting at ARC tomorrow. Arrive Seisa office. G. Pavey, H. Aurand, and B. Brunsen there. Discuss various aspects of operation and meeting tomorrow.
8-10-73	1000 1300 2000	All above attend meeting at ARC. Discussion mostly centers around communications as far as we are concerned. The Seismic Explorer is given permission to use a VHF channel for communications with the Kingsport and Bullfinch during joint operations. Cmdr. Ramos also approves use of radar under these conditions. Miller and Barnett depart meeting to return Den Heider. Arrive Den Helder.
8-11-73	0900	Informed of arrival of partial shipment in Amsterdam. Paper work is incomplete and must wait for arrival of remainder before delivery.
	1300 1400	Magnavox engineer Sy Shenkman arrived to check- out sat-nav equipment. H. Aurand and B. Brunsen of NUC arrived.
	1430	Mike Morino with Lockheed arrived.
8-12-73	0800	Started check-out of navigation equipment.



(c) Table	VII - DAILY (OPERATIONS LOG - Continued
8-12-73	Cont'd	Everything appears to be operating properly. Miller and Barnett discuss equipment layout, etc. with H. Aurand.
8-13-73	0800 1745	Continue check-out of sat-nav equipment. Total shipment arrived Den Helder. 127 pieces placed on board. Deck generator arrived and installed. New xtals for radio installed. These are per instrucions re- ceived at meeting at ARC.
8-14-73	0700 0800 1400	Began installation of NUC electronic equipment. John Ehlers with NUC arrived. Magnavox engineer departed.
8- 15- 73	0700	Continue installation of equipment.
8-16-73	0700	Continue as above.
8 · 17 - 73	0700 1200	Continue as above. Shipment including input and output patch panels arrived.
	1500	John Anwiler arrived. DeWayne White of NUC arrived.
8-18-73	0700	Continue installation. Both patch panels installed, wired and checked. Dale Ogden arrived.
8-19-73	0700	Continue installation. NUC beginning equipment check-out.
	1700	G. Bennett arrived.
8-20-73	0700	Start to secure equipment for sea.
8-21-73	0700	Complete securing equipment. Jim Rees of NUC on board.
	1200	Final shipment arrived.
8-22-73	0700 1600	NUC checking all equipment Department Den Helder for work area.
8-23-73		Underway - Sea calm.
8 · 24 - 73		Underway · Sea calm.
8-25-73	0700	Put streamer in water with approx. 200# on front end but no birds. About 500' of lead-in



8-25-73 Cont'd.

out. Calibrate D.I.'s at 100 ft. No. 4 D.I. inoperative. Streamer appears to be light. Will add two weights to each section and use 500# weight on tail of lead-in. Will try this tomorrow with birds and see if cable will stream at 500 + ft. Found sections 2, 6, 7,71, 76 open. Spent approx 8 hours locating and repair. No. 76 open in first elastic section - replaced section. No. 6 and 7 found open in boot between AS 22-AS 23. Wires pulled out of pins in connector. No. 2 open in boot between AS 21-AS 22. Wires pulled out of connector pins. No. 71 isolated to AS 20. Cannot replace this section since it contains D. I. and no spare D.I. sections on board. Will look again at connectors tomorrow. Detailed cable configuration follows.

NUC wants group No. 1 nearest vessel. This will be taken care of at instrument room patch panel. Radar placed on stand-by--will be used now only for short intervals and for coordination with Kingsport and Bullfinch operations.

Cable configuration for NUC project.

- 1 1000 ft. lead-in cable
- 2 200 ft. elastic sections
- 24 100 m. live sections
- l 200 ft. elastic section on tail

Each live section containes 4 groups - 12.5 m length - 25 m center to center - 8 phones per toup - total 96 active groups.

D.I.'s located at the head of AS 1, 5, 10, 15, 20, 24. (D.I. in AS 15 is inoperative - appears shorted)

Bird rings located: Tail elastic section-near head end
Active section #4 near rail and

CIVE	section	T4	uear	cali	6110
**	**	8	41	**	*1
**	***	11	21	**	11
11	Ħ	14	**	**	ŧŧ
**	н	17	41	11	ŧŧ
81	**	20	**	tt	11
**	ti	22	11	ŧŧ	**



8-25-73	Cont'd.	Elastic section just ahead of AS 24 Near center (use for weight only) Next E.S. Near head end (use for weight only) Lead-in Near tail end (use for weight only)								
8-26-73	0700	Put streamer in with 500 # on lead-in. Front sections go to about 350 ft remainder less tail especially light. Pick-up front and put on additional weight. Front end now will run at 450-500+ depending on speed. Remainder streams at ± 400-425 except tail. Pick-up and add weights along cable as needed.								
	1000	Tried to find open in #71 - cannot - will go as is. No. 56 shows good on seis check, but no energy output. Will probably to as is.								
	1400	Sighted what is probably Kingsport. No contact or attempt to do so. Vessel is in immediate vacinity of calibration station.								
8-27-73	0550	Radio contact with Kingsport - about 2+ miles off port side.								
	0605	Agree on Explorer course for calibration run by Kingsport. Explorer will run 090°. Source will be turned on at 0900. Explorer will run for 1+ hour at 270° to get in position to lay streamer.								
	0610	Depart Kingsport's position. She must maintain some headway for control - course more or less								
	0635	270°. Heard Bullfinch calling Kingsport. Start laying cable. Cable out - on course for cal. run. Try to contact Kingsport to turn on source as								
	0720									
	0800									
	0815									
	0900	Start run at approx. 4.5 mi will run long leg on other side.								
	1212	Operation complete - passed Bullfinch during run.								
	1355	Streamer on board - underway to site 2B.								
	1600	Arrive area of site 2B.								
	1730	Lay cable - start 5 mi. from beginning of leg 1.								
	1815	Cable out - course 240° approaching start of leg 1.								
	1900	Begin first leg of polygon at site 2B - event 004.								
	2000	Come to course 120° for second leg - speed approx. 4 knots,								
	2100	Come to 000° for third leg.								
	2200	Come to 270° for fourth leg.								
	2300	Come to 150° for fifth leg - drift appears to be to SE.								



8-28-73	0000	Come to 030° for sixth leg.
	0100	Come to 300° for seventh leg.
	0200	Come to 180° for eighth leg.
	0300	Come to 060° for ninth leg.
	0400	Complete polygon at site 2B - event 004.
	0415	Pick-up streamer.
	0505	•
		Cable on board - depart for area of site 2D - event 005.
	1000	Arrive area of 2D.
	1135	Laying cable - add some weights to front section.
	1240	Cable out - approx. 25-30 knot wind - 15-18 ft. seas.
	1400	On course 240° for leg one of polygon.
	1500	Come to 120° for leg two.
	1600	Come to 000° for leg three.
	1700	Come to 270° for leg four.
	1803	Come to 1500 for leg five - delay for NUC to repair recorder.
	1900	Come to 030° for leg six - seas and wind down quite a bit.
	2000	Come to 300° for leg seven.
	2100	Come to 180° for leg eight.
	2200	Come to 060° for leg nine.
	2300	Complete polygon at site 2D - event 005. Cable running much better today - some trouble keeping front end at proper depth (450-500 ft.) due to wind and seas but overall looks good. Some legs of polygon too long (speed too high)due to above.
	2315	Pick up cable.
	2400	Cable on board - depart for area of site 2A.
8-29-73	0615	Arrive area of site 2A.
	0900	Lay cable - take a few weights off tail sections.
	1000	Start leg one - course 240° - Site 2A - event 006 - Sea State 7.
	1100	Come to 120° for leg two.
	1200	Come to 090° for leg three.
	1307	Come to 270° for leg four - delay for NUC to
	***	repair recorder.
	1400	Come to 150° for leg five.
	1500	Come to 030° for leg six.
	1600	Complete polygon at site 2A.
	1620	Pick-up cable - sea state about 6 - very difficult
		today to maintain headings due wind and sea conditions.
	1 720	
	1720	Cable on board - depart for area of site 2F.



8-30-73	0400	Arrive area of site 2F - event 007
0-30-73	0500	Lay cable - sea state 7+.
	0540	Tom Horsfield injured - fingers under strain
		gage cable - cable also broken - running SE
		for repairs.
	0630	Cable out - come to 195° - wind out of 270° -
		35-40 knots.
	0715	Come to 220°.
	0800	Come to 200° for leg one - try to make good 180°.
	0900	Come to 220° for leg two - " " " 210°.
	1000	Come to 247° for leg three " " " 240°.
	1100	Come to 270° for leg four.
	1200	Come to 300° for leg five.
	1300	Come to 325° for leg six - try to make 330° good.
	1400	Come to 350° for leg seven " " 000° ".
	1500	Come to 030° for leg eight.
	1600	Come to 060° for leg nine.
	1700	Come to 090° for leg ten.
	1800	Come to 120° for leg eleven.
	1900	Come to 150° for leg twelve.
	2000	Complete 12 - sided polygon at site 2F - event 007.
	2105	Cable on board - depart for area of site 3QB.
		Will run SW then SE because of seas.
	NOTE:	This event started two hours late due to sea
		conditions and injured man. This delay within
		limits of exercise plan. (per H. Aurand).
		semena na sunganna heams than in meanings

8-31-73

Wind up during the night. Running slowly SW into seas. At 0900 sea state 8 - forecast is for 7-9 for entire area. Will continue running SW for a time. At 1800 wind and seas still up. Forecast for gales over entire area. In discussion with H. Aurand decided to scratch event at 3QB and proceed to area of 3QD. Change course to run for this area - estimate of running time under these sea conditions is approx. 40 hours. Attempted to contact Kingsport or Bullfinch. Cannot see either on radar.

9-1-73

Wind and sea up during night. At 0700 sea state 9, wind out of SW at 40± knots. Wave heights 25-30 ft. with 40 ft. at times. Running SW at approx. 5 knots. Wind seems to be slowly shifting to West.

At 1200 sea still same except shift to westerly. CC to 2450 to stay out of trough.



9-2-73		Wind and seas down during night. At 0700 increase speed to 10 knots on course for site 3QD.
	1430 1515	Arrive area of site 3QD for event 011. Start rigging for parachute mode of operation - some trouble with firing circuit (thru streamer) for explosive bolt.
	1830	Lay parachute and streamer.
	1920	Cable out - vessel now dead in water. Vessel head approx. 045° - streamer dead astern.
	2200	Kingsport began transmissions - 15 minutes on and 15 minutes off.
9-3-73		For this project at NUC's request: Group #1 near boat - Group #96 away from boat. On DFS Channel #1 near - Channel #48 far. Recorded all night - One 12 minute tape on DFS each two hours - 6 minutes with Kingsport transmission off and six minutes on. Drift is almost due east a. 0.6 - 0.7 mile/hour.
	1100	Kingsport and Bullfinch approaching.
	1300	Go on aux. power for approx. one hour. Brunson says not much difference in noise level as opposed to ships generator (which is satisfactory for noise level).
	1410	Kingsport at site 3QD and makes turn for SE leg of run. All timing about right.
	1600	Can no longer spot tail bouy on radar or with glasses. All D.I.'s indicate in excess of 500 ft. are beginning to get some high bursts of energy on random channels. Has the same appearance as a loose phone during normal operations.
•	1930	Start main engines and take strain on cable in attempt to bring up - no luck but parachute is definitely in place and open. Decide, with Aurand, to remain as is. All equipment, except as mentioned above, appears to be operating satisfactorialy. Cannot see light on tail bouy.
9-4-73	0030	Last groups in streamer appear to be losing output.
	0045	Approx. last 31 groups have output of almost nothing - appears that end of streamer is sinking.
	0115	Fire explosive cutter to release chute.
	0140	Take in lead-in cable and remove weight.



9-4-73	0150	Tow at clutch speed to bring streamer to near
		surface for pick-up.
	0220	Pick-up streamer.
	0300	Thirty-one groups on tail of streamer damaged
		beyond use due to excessive depth two or
		three more of the next sections may be somewhat
		damaged - last two D.I.'s inoperative. Replace
		two sections so as to make good groups 56 and
		71 which had been inoperative from the start.
		Group 56 indicates good on seis check but no
		output - group 71 open in A.S. no. 20. Replacing
		A.S. 20 means another D.T. out. This results
		in one D.I. at head of A.S. 24 and one at head
	0000	of A.S. 10. Will operate this way.
	0800	Cable repaired and parachute rigged. Will
		leave bad sections on and use groups ahead of
		these on patch panel. Running on course of 265° to get back near area of 3QD - total drift has
		been approx. 20 miles east.
	0915	Lay cable.
	1015	Cable out in a dead calm cannot keep any
		tension on cable without wind - will keep engines
		running except during recording hours at-
		tempting to maintain about 1300-1500 lbs. on
		cable by using engines for brief periods in
		clutch speed.
	1330	Cable put out from SW to NE since prevailing winds
		are from SW. Wind (light) now starts from slightly
		west of north. By using one engine for brief
		periods and rudder attempting to swing to SE.
	1730	Ships head about 1200 with cable dead astern.
		Still using engines as before since wind is not
		strong enough to hold tension. Shut down engines
	24.00	only for recording periods.
	2400	Operations at site 3QD complete (event 011)
9-5-73	0008	Fire cable cutter explosive to release chute.
-	0015	Pick-up lead-in cable to remove weight - run
		15 minutes and then pick-up cable.
	0055	Streamer on board - return to bouy to recover
		chute.
	0110	Pick-up buoy and recover chute.
	0130	Chute on board and secured.
	0132	Depart area - Exercise complete



(c) TABLE VIII

REMARKS	EXPLORER came around to 1900, other vessel held course and speed	EXPLORER changed course to 350° at 0355 hours #3 identified as KINGSPORT	Believe vessel is BULL- FINCH as she is calling KINGSPORT on VHF	Very small radar target, picked up every 3rd sweep	Light visable-unable to determine type-size vessel	Appeared to be large con- tainer carring vessel	4 engine prop plane appeared to have magnet-ometer boom hanging from tail	Radar contact in fog and rain, later determined to be BULLFINCH	Radar contact in fog and rain, later determined to be KINGSPORT
CPA DEG. N.M.	1500 3.0	(2)1.0	12.0	9,5	10.0	0.000	300 feet	0.4	2.5
RSE D ED KNOTS	3.0	r seem 1y	c	<i>c</i>	,		,,	7.0	7.0
COURSE AND SPEED DEG, K	200°	Did not underway	Unknown	Unknown	Unknown	060	220° Unknown	0060	220°
CONTACT: BEARING - RANCE DEG, N.M.	6.5	5.0	7.0	9.5	10.0	7.	០	6.2	10.5
CONTACT BEARING RANCE DEG, N	09	(2)340° (3)000°	20%°	1700	090	0300	300 feet overhee:	0350	090
METHOD OF CONTACT	Visual	Visual	Radar	Radar	Visual	Visual	Visual	Radar	Radar
OBJECT	Vessel	Lights from two vessels	Vessel	Vessel	Vessel	Vessel	USN Plane	Vessel	Vessel
TIME 6 DATE (CMT)	1300-26 hug	0400-27 Åug	0634-27 Aug	1125-27 Aug	0335-28 Aug	1620-28 Aug	1433-29 Aug	1040-3 Sept	1040-3 Sept
VESSEL CONTACT NUMBER	,-1	5 & 3 2	4	'n	9	2	90	6	ÖNEIDE



TAU IX

(4) LISTING OF TAPE MITES WITH OPERATING CONDITIONS

	,				-	I s e a crup e				See	Sea Conditions	2		Anate: ment Settings	Settings		
3 2	Rest Ores & Rest Stantoff Stantion Regent	Stat 4m	Ko ent	· Borke	\$14. 1 (24.50 Amp)	Baryoth 1 2 1		Teneson 1be.	Vessel Speed Knots	Kerght feet	Fore D	Direction From	Total Cain df	filters Low High	Sample Rate (msec)	Keer Fd Lengton (B10)	Corrects
ند	E. Soy EE	70.00	ŝ	3	Gen " y Gree."	- 012 024	450 470 380	1300	ن . ٥	01-9	2	2800	96	8/18 62/72	•	2	Total gain was 102 db for first 4 min.
•	11 th 11	¥	600	ř	100,1100	. 017 019	410 410 140	1,700	6.0	5	2	2800	701	8/18 62/7;	•	2	
ě.	1, 2mg ; 2	7*	 Ĝ	į	3.001,200	. 019 1.9	410 410 111	001	ن •	9-1 0	£	2400	103	8/18 62/72	4	2	
•	\$, 300 t	24	3	į	10 1 m 1 (10) 1 m	. 6(+ 04)	\$16 0'7 059	0041	0	01 -6	2	2 H O.	201	8/18 62/72	4	ä	
-	\$! Ang !}	2	\$ 8	į	## 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	+10 175 .	340 730 732	00. 1	.	01-10	9	\$ 700	*	8/16 62/72	•	=	Leg 01 of collapsed polygon
•	11 Acan 19 Proc 1	2	3	N Sec	white artist	- 246 944	415 450 435	1700	0.4	01 -	91	2700	£	8/18 62/72	•	22	Leg ::2
*	C 1811	\$	# &	Ë	100 Jug 6 000 Fee	. OH 199	700 41d	1 100	: 0.4	6-10	2	270 ₀	ê	8'15 62/72	J	ä	Leg 2)
•	24 Test 75	4	4004	ž.	********	. 056 527	340 625 620	0091	6.0	6 -10	<u>0</u>	2300	3	8/18 62/72	4	ä	Les 4
•	\$1 A.M. 73	£	anto	1	134.1. 939.54	. 141 111	241 410 410	2000	6.0	6 - 10	01	3100	ş	8/18 62/72	•	=	Leg "S
2	Ed an 45 first	\$	****		Constituted	. 421 04.9	11: 023 096	00*1	6.0	21 · 8	9	201 6	÷	8/18 62/72	•	ä	5
X.	25 414 55 0001	Z	4	į	2 * 2 mg 2 8 1 mg	. 046 249 -	098 617 578	2000	0.4	01.0	e,	2700	9	8/18 67/72	4	2	Leg e7
2	AP Aug PE	£	4 :6	3	10007146	. 334 017	390 430 425	1,00	0.5	9 - 10	9	90; ?	\$	b/18 62/12	4	ä	Leg : 6
=	44 And 44	2	*	į	of their the	· 000 Jrn	5.00 4.70 4.15	2100	0	9 ·10	91	2 700	9	6/18 62/72	4	2	1.es :9
2	54 Aug 17	Ł	6	į	\$14.5 ⁶ 7334.5°	. (119 (29	077 CA7 037	00+1	•	2	20-25	200	96	8/18 62/72	•	2	leg "l of collapsed
2	A And And And And And And And And And An	2	ŝ	3	843, 8°544 B. 3°	. 019 619	6e0 685 435	1100	5.	٠ 2	20-25	2000	\$	8/18 62/12	•	2	č.
±	14 Aug 13 16451	ē	ŝ	į	010, 5°/010, 5°	. 014 519	445 485 435	0041	?	01	12	2300	9	8/18 62/72	•	2	Leg "3, Large vessel off stod, "ow, Marge



TAULE IX Continued

(u) LISTING OF TAPE REELS HITH OPERATING CONDITIONS

				,	ν.	Streamer				Se	Sea Conditions	ons	- 1	Instrument Settings	ertings		
Reel No.	Date 6 Station Event	Statfon	Event	; dode	Rearing Ship/Streamer	Depth	- Feet 4 > 6	Cable Tension lbs.	Vessel Speed Knots	Wave Reight Feet	Wind Force L	Direction From	Total Gain d8	Filters Low High	Sample Rate (mser)	Record Length (min)	Comments
12	4	23	500	10 I	259.50/259.50	1 2	1 ~	1900	3.5	8-10	13	2300	96	_	7	2	Leg "4, Some ship noise
2	1 28 Aug 73 1845	20	8	Tot	0751/0751	430 420 -	077 067 097	1900	3.5	8-10	23	230°	96	8,18 62/72	4	21	Leg #5
2	28 Aug 73 [345	82	8	Tow	0310/0310	425 410 -	760 485 440	1600	3.5	8-10	1.5	230°	96	8/18 62/72	4	12	Lez "6
2	20 28 A ± 5 73 204.5	₽.	20.	TO	290. 5°/290, 5°	470 450 -	470 500 450	1600	3.5	8-10	115	230	96	8/18 62/72	4	21	Leg "7
12	28 Aug 73 2145	8	\$00	1 or	180°/180°	450 425 -	760 490 450	2000	3.5	8-10	15	230°	96	8/18 62/72	4	13	Leg ÷8
22	28 A-g 73 2245	3 0	ŝ	JQ.	040/0400	475 425 -	457 487 435	1900	3.5	8-10	15	2300	96	8/18 62/72	7	13	Leg 29
2	29 Aug 73 1065	ភ	90	ğ	234°/234°	470 450 -	460 470 450	7300	6.4	15	30-46	0 072	33	8/18 62/72	4	77	Leg al of collapsed polygon
72	29 Aug 73 114.5	র	8	Į,	115. 59/118.59	420 415 -	460 480 465	1400	4.0	15	30-40	2400	96	8/18 62/72	4	77	Leg i 2
*	24 Aug 73 1165	ន	80,	ţ	o610/ _o 610	430 420 -	460 485 450	1900	3.5	15-20	30-40	270	96	8/18 62/72	4	12	Les. 43
*	25 29 Aug 73 1365	វ	ş	ŝ	2769/2769	457 435 -	599 067 097	2100	3.5	15-25	30-40	2700	98	8/18 62/72	4	77	Leg ::4
¥.	77 29 Aug 13	ភ	8	Ë	136°/138°	- 017 017	455 475 455	1700	4.0	15 20	30 40	240 ₀	%	8/18 62/72	4	12	Leg %S
#	11 19 Aug 71	ব	ŝ	ğ	033.5°/033.5°	460 433 -	097 087 087	7,600	6.4	113	30-40	240 ₀	9	8/18 62/72	4	2	Leg '6 Some possible ship noise
*	30 Aug 33 0845	*	8	ţ	1920/1920	420 405 -	485 450 435	1700	0.4	20 - 25	33 40	3500	96	8/18 62/72	~	12	Leg of 12-sided polygon, 12 seconds of all ones at start of tape, 30 seconds of bad data after ones
2	30 30 Aug 23 0945	£	8	ş	30¢°/106°	468 433 -	480 445 450	1500	6.0	20 25	35-40	3500	%	8/18 62/72	4	13	Les f2
=	30 tug 33 1945	*	8	ş	2390/239	- 064 094	438 440 430	1700	f . 0	20-25	35-40	330°	9	8/18 62/72	4	21	Leg 63
*	10 Aug 71 1145	ħ	8	ğ	270°/270°	456 420 -	475 450 440	2000	4.0	20-25	35-40	3300	98	8/18 62/72	4	12	Les 44
2	33 30 Aug 73 1245	ħ	100	ř	249, 50/299, 50	450 420 -	430 460 455	1700	0.4	20-25	35-40	3000	96	8/18 62/72	4	ធ	Leg eS



TABLE 1X Continued

(v) LISTING OF IMPE RENIS WITH OPERATING COMPITIO

					,	Streamer			•	\$	Sea Conditions	tions		Instrument Settings			_
1	Resi Cate & Saatlan Event			1	Rearting Skip/Streamer		3 6 7 6	Cable renaton lbs.	on Speed	1 Wave Height Feet	Wind Force Knots	Direction	Total Cain dB	Filters Low High	Sample Rate (msec)	Record Length	Comments
2	12 A.A. 23 11655	ž.	çog	1	314"/117"	Ę	7 027 027	_		20-25	15-40	300°	96	8/18 62/72	.,	71	Les. 26
£	10 Lue 11	*	90 /	ě	0656/a654	\$51 -67	- 470 410 400	1800	0.4	20-25	30-35	300	96	8/18 62/72	4	13	Lex # 7
ź	30 Ang 13 1343	×	60	*	010,12100	710 700	- 470 435 420	2100	0.7	20-25	30-35	300	96	8/18 62/72	4	12	Leg #8
=	10 Aug 13 1663	t	ŝ	į	081°1067°	670 635	- 285 450 435	\$ 1000	0.4	20-25	30-35	3000	96	8/18 62/72	4	13	1eg 89
2	30 Aug 13	*	ŝ	3	04.401.04.00	450 415	- 475 465 450	0091 0	6.0	20-25	20-25	2700	96	8/18 62/72	4	21	Leg #10
2	10 A. (1)	:	Ŝ	2002	110,00/1100.50	415 410	- 485 450 440	2000	0.4	10-15	22	24.5°	96	8/18 62/72	4	21	Lek #11
3	10 4 to 10 10 10 10 10 10 10 10 10 10 10 10 10	*	700		4.1.50/141.50	017 517	577 579 087 -	\$ 1,100	0.4	10-15	10-15	272°	%	8/18 62/72	4	2	Leg #1:
3	1 Seat 23	e g	•	Pèrechule	OIL Parachuse OSB ⁴ /OS9	*00 180	- 470 489 480	0 11200 1:000	0.6	4.	× ×	ઢ	102	8/18 62'72	4	12	First six minutes with no signe; frem almosport and last six minutes with signal on
3	1 500 11	ğ	5	011 Parachute	66597063	017 057	005 005 067 -	1100	0.6	4-5	₹	æ	102	8/18 62/72	4	13	
;	1 200 17	ğ	<u></u>	011 Parachute	110710850	\$60 \$00\$	- \$00 \$00 \$00	0 1100	0.6	3-6	8-8	Z	108	8/18 62/72	7	12	
\$	3 Sept 23	X	. =	fil Parachula	035010570	475 500	ප§ 00\$ 00\$ -	o 1150	9.6	3-4	۲8	35	102	8/18 62//2	4	23	
\$	1 2-2 1 13 01 14 11	c X	6	gis Berechuse	, 6130/625	\$00 \$00	905 900 500	0011 0	0.6	3-4	5-8	8	701	8/18 62/72	4	ä	
3	27.2	ž		Oll Perechute	0960/0360	470 500	- \$00 \$66 \$00	0 1100	0.6	4-5	ž.	æ	102	8/18 62/72	4	2	Both KIMINPOKT and BITTFINCH approaching
÷ .		ğ	. 10	011 Perschute	000/000 ·	750 500	- \$00 \$00 \$00	0 1100	0.6	3-6	7	75	102	8/18 62/72	4	12	Vessels still in area
2	12:4	ĝ	3	. 011 Farachute	10\$\$0/ ₀ /\$ 10	005 057	- \$00 \$00 \$00	0 1150	0.0	4-5	9	75	102	8/18 31-62/72	72 4	2	Vecsols still in area, Group 96 and Series recorded with hi-cut (tree at 11 MZ. Tail



TABLE IX Continued

(a) LISTING OF TAPE REELS WITH OPERATING CONDITIONS

	Comments		Recording started early, first six minutes with signal on and last six with source off. Cannot see tail bouy			D.I.'s No. 2,3,5, and 6 inoperative						Exercise Complete
	Record Length (min)	71	12	13	13	17	12	12	12	12	11	12
getings	Sample Rate (msec)	4	4	4	•	4	•	4	4	4	4	4
Instrument Settings	Filters Low High	8/18 62/72	6/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72	8/18 62/72
	Total Gain da	102	271	102	102	108	102	801	102	102	102	102
tions	Direct'on From	3.	ž	ž	3	•	٠	•	•	•	z	*
See Conditions	Wind Force Knots	9-9	1	4-5	2-5	1-3	•	٠.	•	•	2-3	2-3
ď	Meight Feet	4-5	4	2-3	4-6	3.6	2-3	2-3	2-3	3	\$:3	7
	Vessel Speed Knots	0.6	0.6	0.6	9.6	0.5	0.5	0.5	9.5	0.5	6.5	8
	Cable Teneton Ibe.	1050	1150	1300	1300	1050	1100	1050	1150	1700	1100	1200
	9 5 7	005 005 005	005 005 005	200 200 200	300 800 80g	345	509	087	05,	057	057	05,
	^		•	,	•	7	•	•	,	•	•	,
×	~		8	8	8							. •
Secemen	_	X 000	86	8	\$60	3	8	. 013	83	8	9,	. 527
	Beacing Ship/Sycamor	To 011, "seachais 0400/0400	37,00,78	0500/1	11,540	0240/0180	1180/0520	045*10450	1200/1200	1306/1300	1150/1130	-1-
	3	,	Dil Perschute	Oll Paracheta	Oll Personners	Oil Frenchuce	Oli ferzebuse	611. Perschate	Oll Parachyra	011 Perschute	011 Parachuta	Oll Parachuta
ζ.	Press	110	Ē	16	ទី	110	110	Š	ទី	110	120	150
٠	181.05 inc	Ê	.	Š	Ŝ	Š	ĝ.	d DK	eb.	ę	ax	&
	boat been & Statistical Blacing Corners Mode	"	N Nept 13	2 222 Z	25% 73	6 fapt 73 1253	4 Sept 73 1457	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	6 1ept 73 1857	1 505 7 1054 73	4 Sept 73 2255	* Egg. 75
•	. 1		· 8	#	¥	3	X.	3	*	\$	2	2



TABLE X

(u) CABLE GROUPS IN USE & TAPE CHANNEL ASSIGNED

STATION 2BC

EVENT 002

Array Calibration

Reels No. 1 through 4

Cable groups in use - No. 23 (far group) through No. 70 (near group)

Group No. 23 recorded on tape channel No. 48

Group No. 70 recorded in tape channel No. 1

STATION 2B

EVENT 004

Collapsed Polygon

Reels No. 5 through 13

Cable groups in use - No. 23 (far group) through No. 70 (near group)

Group No. 23 recorded on tape channel No. 48

Group No. 70 recorded on tape channel No. 1

STATION 2D

EVENT 005

Collapsed Polygon

Reels No. 14 through 22

Cable groups in use - No. 8 (far group) through No. 55 (near group)

Group No. 8 recorded on tape channel No. 48

Group No. 55 recorded on tape channel No. 1

STATION 2A

EVENT 006

Collapsed Polygon

Reels No.23 through 28

Cable groups in use - No. 8 (far group) through No. 55 (near group)

Group No. 8 recorded on tape channel No.48

Group No. 55 recorded on tape channel No. 1

STATION 2F

EVENT 007

Twelve Sided Polygon

Reels No. 29 through 40

Cable groups in use - No. 8 (far group) through No. 55 (near group)

Group No. 8 recorded on tape channel No 48

Group No. 55 recorded on tape channel No. 1

Designation of the second seco



(u) TABLE X Cont'd.

CABLE GROUPS IN USE & TAPE CHANNEL ASSIGNED

STATION 3QD

EVENT 011

Parachute Mode

Reels No. 41 through 52

Cable groups in use - No. 1 (far group), No. 9 through No. 54, No. 96 (near group)

Group No. 1 recorded on tape channel No. 48

Group No. 9 recorded on tape channel No. 47

Group No. 54 recorded on tape channel No. 2

Group No. 96 recorded on tape channel No. 1


Reels No. 53 through 59

Cable groups in use - No. 37 (far group) through No. 84 (near group)

Group No. 37 recorded on tape channel No. 48

Group No. 84 recorded on tape channel No. 1






LOCATION PLAT for

Exercise Square Deal

SITES OCCUPIED BY M/V SEISMIC EXPLORER

Figure 1






TRACK PLOT for

Exercise Square Deal BY


M/V SEISMIC EXPLORER

Figure 2


















UNCLASSIFIED






SQUARE DEAL STREAMER DIAGRAM

TOW MODE

FIGURE 5







SQUARE DEAL STREAMER DIAGRAM PARACHUTE MODE

FIGURE 6











SQUARE DEAL
DATA ACQUISITION SYSTEM
BLOCK DIAGRAM

Figure B










UNCLASSIFIED




のでは、「ないでは、」」」。





沙路



Nine Track Signal Flow Figure No. 12







Figure 13 Single Channel Signal Flow





Schematic, Analog Playback Figure No. 14




Figure 15 - SECo Beamformer - Front View






Figure 16 - SECo Beamformer - Back Vi





UNCLASSIFIED






SQUARE DEAL


NAVIGATION SYSTEMS BLOCK DIAGRAM

Figure 18




























THE PROPERTY OF A CONTRACT OF THE PROPERTY OF




A CONTRACTOR OF CONTRACTOR OF






Toure # 2















SQUARE DEAL


DETECTION EXPERIMENT


FIGURE 28













teure # 3]





Ffour #











Figure # 3





Pigure #35

SECURITY CLASSIFICATION OF THIS PAGE (When Date Entered)

REPORT DOCUMENTATI		READ INSTRUCTIONS BEFORE COMPLETING FORM
REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
TITLE (and Subtitle)		Technical
SQUARE DEAL		August - September, 1973
PRELIMINARY REPORT	'	6. PERFORMING ORG. REPORT NUMBER
		H SECo #73-5
AUTHOR(s)		B. CONTRACT OR GRANT HUMBER(s)
W. H. Luehrmann		N00123-74C-0523
PERFORMING ORGANIZATION NAME AND ADD Seismic Engineering (18. PROGRAM ELEMENT, PROJECT, YASK AREA & WORK UNIT HUMBERS
3616 W. Alabama	Company	
Houston, Texas 7702	7	
CONTROLLING OFFICE NAME AND ADDRESS	· 	12. REPORT DATE
Naval Undersea Center		November 21, 1973
South Rosecrans Street		19 NUMBER OF PAGES
San Diego, Californi		56 plus Figures 18. SECURITY CLASS. (of this report)
MONIYORING AGENCY NAME & ADDRESS/II &	Illorusi Iran Controlling Office)	}
		CONFIDENTIAL
		ISA DECLASSIFICATION/ DOWNGRADING
		Declassified 31 Dec. 1
Of Neval Disperch.	neered in Block 30, Il dillorent in	in Report)
S SUPPLEMENTARY HOTES		
REV WORDS (Continue on reverse side if noces) Square Deal	only and identify by block marks	·)
Seismic towed array		
Ambient Ocean Noise		
N/V Seismic Explorer	•	
÷		
C LBSTRACT (Cantinus on reverse side if access		
This report covers t	ne data acquisii	tion phase of specific ram of the Long Range
events of the 1973 S Acoustic Propogation	NUMKE DEAL PIOG!	p) (II)
The objective of thi information on the a	is portion of the	e project is to provide ence of low-frequency

ambient noise. These data are to be acquired with a geo-

physical type, mult-element hydrophone array. (U)

DD 1 JAN 73 1473 EDITION OF 1 NOV 68 IS OBSOLETE

UNCLASSIFIED

UNCLASSIFIED Field operations were programmed for seven specified locatic All locations except one were occupied between 27 August and 4 September, 1973. Field monitor records obtained during recording periods indicate high quality data, and the project was completed on schedule and within budget. (U)	
recording periods indicate high quality data, and the project	
	ms.

UNCLASSIFIED
SECURITY CLASSIFICATION OF THIS PAGETURES Date RestoreD

DISTRIBUTION LIST

SQUARE DEAL PRELIMINARY REPORT

Chief of Naval Operations Attn: OP-951F Department of the Navy Washington D. C. 20350	1	Commander Naval Ship Systems Command Department of the Navy Washington D. C. 20360	1
Advanced Research Projects A Attn: Mr. Randy Cook 1400 Wilson Blvd. Arlington, Virginia 22209	Agency l	_	L
Oceanographer of the Navy Madison Building Attn: Dr. J. Boosman	1	Commander Naval Electronic Systems Command	L
732 North Washington Street	•		L
Alexandria, Virginia 22314			Ĺ
neesandite, Oiginia 22314			l
Chief of Naval Research			L
Department of the Navy	2		L
Attn: Code 102-OSC	2	Department of the Navy	
400	1	Washington D. C. 20360	
412	1		
AESD	1	Commander	
Arlington, Virginia 22217		U. S. Naval Oceanographic Office Attn: Code 6130	
Commander		Department of the Navy	
Second Fleet	1	Washington D. C. 20390	
Norfolk, Virginia 23511		·	
· •		Commander	
Commander in Chief		Naval Undersea Center	
U. S. Naval Forces, Europe		Attn: Code 502	Ĺ
FPO CTG 24.11	1	503	
New York, New York 09510	•	San Diego, California 92132	•
Commander		Director	
Cceanographic Systems, Atlan	ntic	Naval Research Laboratory	
Box 100	1	Aten: Code 8168	
Norfolk, Virginia 23511		Washington D. C. 20390	
Defense Documentation Center		Commander	
Cameron Station	2	Naval Underwater Systems Center	
Alexanória, Virginia 22314		Attn: Code TAlll New London, Connecticut 06320	
Project Manager			
Antisubmarine Warfare System	ns	Arthur D. Little, Inc.	
Project		Attn: Dr. Gordon Raisbeck 2	1
Attn: ASW-11	1	Acorn Park	
Department of the Navy		Cambridge, Massachusetts 02140	
Washington D. C. 20360			

DISTRIBUTION LIST

SQUARE DEAL PRELIMINARY REPORT (Cont.'d)

TRW Systems Group
Attn: Mr. J. Hess 1
7600 Coleshire Drive
McLean, Virginia 22101

Planning Systems, Inc. Attn: Dr. L. Solomon 1 7900 Westpark Drive-Suite 507 The Honeywell Center McLean, Virginia 22101

B-K Dynamics, Inc.
Attn: Mr. P. Bernard i
2351 Shady Grove Road
Rockville, Maryland 20850

TRACOR, Inc.
Attn: Mr. J. Gottwald 1
1601 Research Blvd.
Rockville, Maryland 20850

Texas Instruments
Attn: Mr. A. Kirst
P.O. Box 6015 Mail Station
400
Dallas, Texas 75222

Raff Associates
Attn: Dr. J. Bowen 1
912 Thayer Ave.
Silver Spring, Maryland 20910

University of Miami
Attn: Dr. S. C. Daubin 1
School of Marine & Atmospheric
Sciences
10 Rickenbacker Causeway
Miami, Florida 33149

Western Electric Company Attn: Mr. Lower 1 2400 Reynolda Road Winston-Salem, North Carolina 27106

Tetra-Tech, Inc.
Attn: Mr. C. H. Dabney 1
1911 Fort Meyer Drive
Arlington, Virginia 22209

Xonics, Inc.
Attn: Mr. S. Kulek 1
6837 Hayvenhurst Avenue
Van Nuys, California 91406

Commence in the lot

Woods Hole Oceanographic Institution Atin: Dr. E. E. Hays 1 Woods Hole, Massachusetts 02543

Seismic Engineering Co.
Attn: Mr. Luehrmann 2
3616 West Alabama
Houston, Texas 77027

This Paris



DEPARTMENT OF THE NAVY

OFFICE OF NAVAL RESEARCH 875 NORTH RANDOLPH STREET **SUITE 1425 ARLINGTON VA 22203-1995**

IN REPLY REFER TO:

5510/1 Ser 321OA/011/06 31 Jan 06

MEMORANDUM FOR DISTRIBUTION LIST

Subj: DECLASSIFICATION OF LONG RANGE ACOUSTIC PROPAGATION PROJECT (LRAPP) DOCUMENTS

Ref:

(a) SECNAVINST 5510.36

Encl: (1) List of DECLASSIFIED LRAPP Documents

- 1. In accordance with reference (a), a declassification review has been conducted on a number of classified LRAPP documents.
- 2. The LRAPP documents listed in enclosure (1) have been downgraded to UNCLASSIFIED and have been approved for public release. These documents should be remarked as follows:

Classification changed to UNCLASSIFIED by authority of the Chief of Naval Operations (N772) letter N772A/6U875630, 20 January 2006.

DISTRIBUTION STATEMENT A: Approved for Public Release; Distribution is unlimited.

3. Questions may be directed to the undersigned on (703) 696-4619, DSN 426-4619.

BRIAN LINK

By direction

Subj: DECLASSIFICATION OF LONG RANGE ACOUSTIC PROPAGATION PROJECT (LRAPP) DOCUMENTS

DISTRIBUTION LIST:

NAVOCEANO (Code N121LC - Jaime Ratliff)

NRL Washington (Code 5596.3 – Mary Templeman)

PEO LMW Det San Diego (PMS 181)

DTIC-OCQ (Larry Downing)

ARL, U of Texas

Blue Sea Corporation (Dr.Roy Gaul)

ONR 32B (CAPT Paul Stewart)

ONR 321OA (Dr. Ellen Livingston)

APL, U of Washington

APL, Johns Hopkins University

ARL, Penn State University

MPL of Scripps Institution of Oceanography

WHOI

NAVSEA

NAVAIR

NUWC

SAIC

Declassified LRAPP Documents

Report Number ARLTR7952 FG						
	Personal Author	Title	Publication Source (Originator)	Pub. Date	Current Availability	Class.
	Focke, K. C., et al.	CHURCH STROKE 2 CRUISE 5 PAR/ACODAC ENVIRONMENTAL ACOUSTIC MEASUREMENTS AND ANALYSIS (U)	University of Texas, Applied Research Laboratories	791029	ADC025102; NS; AU; ND	C
Unavailable	Van Wyckhouse, R. J.	SYNBAPS. VOLUME I. DATA BASE SOURCES AND DATA PREPARATION	Naval Ocean R&D Activity	791201	ADC025193	သ
NORDATN63 B	Brunson, B. A., et al.	ENVIRONMENTAL EFFECTS ON LOW FREQUENCY TRANSMISSION LOSS IN THE GULF OF MEXICO (U)	Naval Ocean R&D Activity	800901	ADC029543; ND	C
NORDATN80C G	Gereben, I. B.	ACOUSTIC SIGNAL CHARACTERISTICS MEASURED WITH THE LAMBDA III DURING CHURCH STROKE III (U)	Naval Ocean R&D Activity	800915	ADC023527; NS; AU; ND	ာ
NOSCTR664 G	Gordon, D. F.	ARRAY SIMULATION AT THE BEARING STAKE SITES	Naval Ocean Systems Center	810401	ADC025992; NS; AU: ND	C
NOSCTR703 G	Gordon, D. F.	NORMAL MODE ANALYSIS OF PROPAGATION LOSS AT THE BEARING STAKE SITES (U)	Naval Ocean Systems Center	810801	ADC026872; NS; AU; ND	C
NOSCTR680	Neubert, J. A.	COHERENCE VARIABILITY OF ARRAYS DURING BEARING STAKE (U)	Naval Ocean Systems Center	810801	ADC028075; NS, ND	C
HSECO735	Luehrmann, W. H.	SQUARE DEAL R/V SEISMIC EXPLORER FIELD OPERATIONS REPORT (U)	Seismic Engineering Co.	731121	AD0530744; NS; ND	C; U
MPL-C-42/76 M	Моттѕ, G. B.	CHURCH ANCHOR EXPLOSIVE SOURCE (SUS) PROPAGATION MEASUREMENTS FROM R/P FLIP (U)	Marine Physical Laboratory	760701	ADC010072; AU; ND	C; U
ARLTR7637 M	Mitchell, S. K., et al.	SQUARE DEAL EXPLOSIVE SOURCE (SUS) PROPAGATION MEASUREMENTS. (U)	University of Texas, Applied Research Laboratories	760719	ADC014196; NS; AU; ND	C; U
NORDAR23 Fe	Fenner, D. F.	SOUND SPEED STRUCTURE OF THE NORTHEAST ATLANTIC OCEAN IN SUMMER 1973 DURING THE	Naval Ocean R&D Activity	800301	ADC029546; NS; ND	C; U
	Bucca, P. J.	HO	Naval Oceanographic Office	751201	NS; AU; ND	C;U
ONR SP 2-69; MC U ₁	Unavailable	PARKA II EXPERIMENT UTILIZING SEA SPIDER, ONR SCIENTIFIC PLAN 2-69 (U)	Maury Center for Ocean Science	690626	ADB020846; ND	n
	Unavailable	PARKA I EXPERIMENT	Maury Center for Ocean Science	691101	AD0506209	n
T	Unavailable	SEA SPIDER TRANSPONDER TRANSDUCER	Naval Research Laboratory	700505	ND	l D
MC PLAN 05; ONR U ₁ Scientific Plan 1-71	Unavailable	ATLANTIC TEST BED MEASUREMENT PROGRAM (U)	Maury Center for Ocean Science	701020	ND	n
ACR-170 VOL.1 H	Hurdle, B. G.	PROJECT NEAT- A COLLABORATIVE LONG RANGE PROPAGATION EXPERIMENT IN THE NORTHEAST ATLANTIC, PART I (U)	Naval Research Laboratory	701118	ND	Ω
MC-003-VOL-2	Unavailable	THE PARKA I EXPERIMENT. APPENDICES- PACIFIC ACOUSTIC RESEARCH KANEOHE-ALASKA (U)	Maury Center for Ocean Science	710101	ND	n

2

ENCL (1)